



V I L L A G E O F K E Y B I S C A I Y N E

Office of the Village Manager

Village Council
Mayra P. Lindsay, *Mayor*
Franklin H. Caplan, *Vice Mayor*
Luis F. de La Cruz
Theodore Holloway
Michael E. Kelly
Edward London
James Taintor

DATE: January 27, 2015
TO: Honorable Mayor and Members of the Village Council
FROM: John C. Gilbert, Village Manager
RE: 1st Quarterly Report (10/01/14 to 12/31/14)

Village Manager
John C. Gilbert

Attached are the following quarterly reports from 10/01/14 to 12/31/14:

- Budget FY2014-15 Departmental Financial Reports- 1st Quarter
- Approved FY2014-15 Capital Improvement Plan (CIP) Summary of Expenditures along with individual CIP Progress Reports organized by category, as shown below:
 - Assigned Reserves
 - Cultural
 - InformationTechnology
 - Maintenance
 - Public Safety- Fire
 - Public Safety- Police
 - Building, Zoning, Planning & Public Works
 - Recreation and Open Space



Budget FY 2014-15

Financials

1st QUARTER: 10/01/14 TO 12/31/14

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Village Council:						
001.01.511.31100	PROF SERVICES - STATE LOBBYIST	\$ 4,666.67	\$ 4,583.33	\$ 56,000.00	\$ 13,749.99	75.45%
001.01.511.31200	PROF SERVICES - LOCAL LOBBYIST	\$ 1,500.00	\$ 1,500.00	\$ 18,000.00	\$ 4,500.00	75.00%
001.01.511.40100	TRAVEL & PER DIEM	\$ 525.00	\$ -	\$ 6,300.00	\$ 87.00	98.62%
001.01.511.41100	COMMUNICATIONS - WEBSITE MAINTENANCE	\$ 820.42	\$ 1,180.00	\$ 9,845.00	\$ 3,220.00	67.29%
001.01.511.43100	UTILITIES	\$ 416.67	\$ 328.56	\$ 5,000.00	\$ 1,117.69	77.65%
001.01.511.45100	PROPERTY & LIABILITY INSURANCE	\$ 1,520.50	\$ 1,471.48	\$ 18,246.00	\$ 4,414.44	75.81%
001.01.511.47100	PRINTING & BINDING	\$ 95.83	\$ -	\$ 1,150.00	\$ -	100.00%
001.01.511.48100	ART IN PUBLIC PLACES	\$ 3,142.50	\$ 1,350.00	\$ 37,710.00	\$ 4,050.00	89.26%
001.01.511.48200	COMMITTEE EXPENSES	\$ 41.67	\$ -	\$ 500.00	\$ -	100.00%
001.01.511.48400	YOUTH & COMMUNITY BLDG	\$ 1,000.00	\$ -	\$ 12,000.00	\$ -	100.00%
001.01.511.48500	HISTORICAL SOCIETY	\$ 1,250.00	\$ -	\$ 15,000.00	\$ -	100.00%
001.01.511.52100	OPERATING SUPPLIES	\$ 1,154.17	\$ 1,506.43	\$ 13,850.00	\$ 11,489.15	17.05%
001.01.511.54100	SUBSCRIPTIONS & MEMBERSHIP	\$ 250.00	\$ -	\$ 3,000.00	\$ 3,425.00	(14.17%)
001.01.511.64100	CAPITAL OUTLAY	\$ 1,000.00	\$ 753.64	\$ 12,000.00	\$ 753.64	93.72%
001.01.511.82100	GRANTS	\$ 2,083.33	\$ -	\$ 25,000.00	\$ -	100.00%
Total Village Council Expenditures		\$ 19,466.76	\$ 12,673.44	\$ 233,601.00	\$ 46,806.91	79.96%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Administration:						
001.02.512.12100	FT SALARY - VILLAGE MANAGER	\$ 15,856.42	\$ 21,955.08	\$ 190,277.00	\$ 46,105.67	75.77%
001.02.512.12200	FT SALARY - FINANCE DIRECTOR	\$ 10,244.08	\$ 13,942.77	\$ 122,929.00	\$ 29,279.82	76.18%
001.02.512.12300	FT SALARY - CHIEF OF STAFF	\$ 7,873.58	\$ 10,962.12	\$ 94,483.00	\$ 22,599.40	76.08%
001.02.512.12400	FT SALARY - HUMAN RESOURCES COO	\$ 7,022.42	\$ 9,723.45	\$ 84,269.00	\$ 20,419.25	75.77%
001.02.512.12500	FT SALARY - IT ADMINISTRATOR	\$ 7,329.58	\$ 10,148.64	\$ 87,955.00	\$ 21,312.14	75.77%
001.02.512.12600	FT SALARY - ADMIN SERVICES MGR	\$ 1,637.58	\$ 8,623.79	\$ 19,651.00	\$ 4,058.58	79.35%
001.02.512.12700	FT SALARY - ASSISTANT TO IT ADMINI	\$ 3,144.25	\$ 1,531.54	\$ 37,731.00	\$ 8,936.23	76.32%
001.02.512.13100	PT SALARY - IT ASSISTANT	\$ -	\$ -	\$ -	\$ -	0.00%
001.02.512.15500	COMPENSATED ABSENCES	\$ -	\$ 17,459.85	\$ -	\$ 18,756.31	0.00%
001.02.512.21100	PAYROLL TAXES	\$ 4,062.83	\$ 4,228.06	\$ 48,754.00	\$ 8,675.12	82.21%
001.02.512.22100	RETIREMENT CONTRIBUTIONS	\$ 6,372.92	\$ -	\$ 76,475.00	\$ 11,247.20	85.29%
001.02.512.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 3,564.25	\$ 6,224.79	\$ 42,771.00	\$ 12,724.50	70.25%
001.02.512.24100	WORKERS COMPENSATION	\$ 101.92	\$ 100.89	\$ 1,223.00	\$ 502.67	58.90%
001.02.512.31100	PROFFESIONAL SERVICES	\$ 1,250.00	\$ -	\$ 15,000.00	\$ 850.00	94.33%
001.02.512.32100	ACC & AUDITING - INDEPENDENT AUDI	\$ 4,833.33	\$ 2,862.00	\$ 58,000.00	\$ 8,202.00	85.86%
001.02.512.32200	ACC & AUDITING - ACCOUNTING & PAY	\$ 9,561.42	\$ 9,561.42	\$ 114,737.00	\$ 28,684.26	75.00%
001.02.512.32300	ACC & AUDITING - FINANCIAL ADVISOF	\$ 4,166.67	\$ 8,333.32	\$ 50,000.00	\$ 12,499.98	75.00%
001.02.512.34100	CONTRACT SERVICES - FACILITY MGM	\$ 509.00	\$ 963.44	\$ 6,108.00	\$ 1,837.34	69.92%
001.02.512.40100	TRAVEL & PER DIEM	\$ 1,598.33	\$ 1,052.47	\$ 19,180.00	\$ 3,763.79	80.38%
001.02.512.41100	COMMUNICATIONS - WEBSITE MAINTEN	\$ 390.42	\$ 1,987.50	\$ 4,685.00	\$ 4,537.50	3.15%
001.02.512.41200	COMMUNICATIONS	\$ 1,206.17	\$ 703.58	\$ 14,474.00	\$ 2,165.75	85.04%
001.02.512.42100	POSTAGE & FREIGHT	\$ 250.00	\$ 194.43	\$ 3,000.00	\$ 510.79	82.97%
001.02.512.43100	UTILITIES	\$ 708.33	\$ 487.46	\$ 8,500.00	\$ 1,818.09	78.61%
001.02.512.44100	RENTALS & LEASES	\$ 677.33	\$ 646.26	\$ 8,128.00	\$ 1,870.09	76.99%
001.02.512.45100	PROPERTY & LIABILITY INSURANCE	\$ 939.25	\$ 3,874.30	\$ 11,271.00	\$ 5,692.24	49.50%
001.02.512.46100	REPAIRS & MAINTENANCE - VLLG HALI	\$ 492.92	\$ 889.36	\$ 5,915.00	\$ 1,513.92	74.41%
001.02.512.47100	PRINTING & BINDING	\$ 236.67	\$ -	\$ 2,840.00	\$ 484.54	82.94%
001.02.512.48100	CURRENT CHARGES - CHAMBER OF C	\$ 6,458.33	\$ 6,458.33	\$ 77,500.00	\$ 12,916.66	83.33%
001.02.512.49100	VIDEOGRAPHER & EQUIPMENT	\$ 4,583.33	\$ 2,590.00	\$ 55,000.00	\$ 12,670.00	76.96%
001.02.512.51100	OFFICE SUPPLIES	\$ 833.33	\$ 88.03	\$ 10,000.00	\$ 2,105.47	78.95%
001.02.512.52100	OPERATING SUPPLIES	\$ 3,133.33	\$ 3,830.01	\$ 37,600.00	\$ 14,450.23	61.57%
001.02.512.54100	SUBSCRIPTIONS & MEMBERSHIP DUE	\$ 594.50	\$ 125.00	\$ 7,134.00	\$ 3,980.00	44.21%
001.02.512.64100	CAPITAL OUTLAY - FURNITURE & FIXTU	\$ 83.33	\$ 654.00	\$ 1,000.00	\$ 654.00	34.60%
001.02.512.64200	CAPITAL OUTLAY - EQUIPMENT	\$ 250.00	\$ -	\$ 3,000.00	\$ 1,059.73	64.68%

Account Number	Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
001.02.512.91100 CONTINGENCY	\$ 4,583.33	\$ 830.00	\$ 55,000.00	\$ 4,384.05	92.03%
Total Administration Expenditures	\$ 114,549.15	\$ 151,031.89	\$ 1,374,590.00	\$ 331,267.32	75.90%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTD Actual	Remaining Budget
Village Clerk:						
001.03.512.12100	FT SALARY - VILLAGE CLERK	\$ 10,252.75	\$ 14,744.19	\$ 123,033.00	\$ 30,977.59	74.82%
001.03.512.12200	FT SALARY - CLERK/TYPIST/IMAGING T	\$ 4,316.83	\$ 5,862.27	\$ 51,802.00	\$ 12,310.77	76.23%
001.03.512.21100	PAYROLL TAXES	\$ 1,114.58	\$ 1,005.26	\$ 13,375.00	\$ 2,669.79	80.04%
001.03.512.22100	RETIREMENT CONTRIBUTIONS	\$ 1,748.33	\$ -	\$ 20,980.00	\$ 3,198.32	84.76%
001.03.512.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 1,064.17	\$ 1,477.16	\$ 12,770.00	\$ 2,640.55	79.32%
001.03.512.24100	WORKERS COMPENSATION	\$ 28.67	\$ 28.38	\$ 344.00	\$ 85.14	75.25%
001.03.512.34100	CONTRACT SERVICES - FACILITY MGM	\$ 509.00	\$ 1,747.80	\$ 6,108.00	\$ 2,621.70	57.08%
001.03.512.40100	TRAVEL & PER DIEM	\$ 787.33	\$ -	\$ 9,448.00	\$ 548.00	94.20%
001.03.512.41100	COMMUNICATIONS - WEBSITE MAINTENANCE	\$ 390.42	\$ 300.00	\$ 4,685.00	\$ 525.00	88.79%
001.03.512.41200	COMMUNICATIONS	\$ 442.50	\$ 1,073.44	\$ 5,310.00	\$ 2,699.79	49.16%
001.03.512.42100	POSTAGE & FREIGHT	\$ 83.33	\$ 117.21	\$ 1,000.00	\$ 261.84	73.82%
001.03.512.43100	UTILITIES	\$ 708.33	\$ 486.88	\$ 8,500.00	\$ 1,796.02	78.87%
001.03.512.44100	RENTALS & LEASES	\$ 136.08	\$ 769.90	\$ 1,633.00	\$ 939.90	42.44%
001.03.512.45100	PROPERTY & LIABILITY INSURANCE	\$ 869.25	\$ 841.23	\$ 10,431.00	\$ 2,523.69	75.81%
001.03.512.46100	REPAIRS & MAINTENANCE - VLLG HALL	\$ 468.25	\$ 115.10	\$ 5,619.00	\$ 710.64	87.35%
001.03.512.47100	PRINTING, BINDING & IMAGING	\$ 416.67	\$ -	\$ 5,000.00	\$ -	100.00%
001.03.512.49100	CURRENT CHARGES - ORDINANCE CODE	\$ 291.67	\$ -	\$ 3,500.00	\$ -	100.00%
001.03.512.49200	ELECTION EXPENSE	\$ 1,250.00	\$ -	\$ 15,000.00	\$ -	100.00%
001.03.512.49300	ELECTION ADVERTISING	\$ 1,250.00	\$ 460.00	\$ 15,000.00	\$ 1,380.00	90.80%
001.03.512.49400	CURRENT CHARGES - LEGAL ADVERTISING	\$ 4,166.67	\$ 381.84	\$ 50,000.00	\$ 12,710.18	74.58%
001.03.512.49500	CURRENT CHARGES - VIDEO STREAMING	\$ 800.00	\$ -	\$ 9,600.00	\$ -	100.00%
001.03.512.51100	OFFICE SUPPLIES	\$ 416.67	\$ 199.02	\$ 5,000.00	\$ 461.51	90.77%
001.03.512.54100	SUBSCRIPTIONS & MEMBERSHIP DUES	\$ 90.83	\$ -	\$ 1,090.00	\$ 180.00	83.49%
001.03.512.64100	CAPITAL OUTLAY	\$ 83.33	\$ -	\$ 1,000.00	\$ 1,388.93	(38.89%)
Total Village Clerk Expenditures		\$ 31,685.66	\$ 29,609.68	\$ 380,228.00	\$ 80,629.36	78.79%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Village Attorney:						
001.05.514.31100	LEGAL COUNSEL - GENERAL	\$ 20,833.33	\$ 33,049.42	\$ 250,000.00	\$ 48,607.21	80.56%
001.05.514.31200	LEGAL COUNSEL - LAWSUITS	\$ 8,333.33	\$ 9,340.55	\$ 100,000.00	\$ 22,775.30	77.22%
001.05.514.31300	LEGAL COUNSEL - LABOR RELATIONS	\$ 8,333.33	\$ 8,835.00	\$ 100,000.00	\$ 18,175.00	81.83%
001.05.514.31400	LEGAL COUNSEL - LAND DEVELOPME	\$ 6,250.00	\$ 7,486.00	\$ 75,000.00	\$ 7,486.00	90.02%
001.05.514.31500	LEGAL COUNSEL - BOND COUNSEL	\$ 833.33	\$ 3,280.00	\$ 10,000.00	\$ 3,280.00	67.20%
Total Village Attorney Expenditures		\$ 44,583.32	\$ 61,990.97	\$ 535,000.00	\$ 100,323.51	81.25%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Debt Service:						
001.06.517.71100	PRINCIPAL - CIVIC CENTER #1	\$ 53,333.33	\$ -	\$ 640,000.00	\$ 640,000.00	0.00%
001.06.517.71200	PRINCIPAL - CIVIC CENTER #2	\$ 55,833.33	\$ -	\$ 670,000.00	\$ 670,000.25	0.00%
001.06.517.71300	PRINCIPAL - CIVIC CENTER #3	\$ 50,416.67	\$ -	\$ 605,000.00	\$ 150,000.00	75.21%
001.06.517.71400	PRINCIPAL - CIVIC CENTER #4	\$ 12,916.67	\$ -	\$ 155,000.00	\$ 45,000.00	70.97%
001.06.517.71500	PRINCIPAL - SEWER LOAN #1	\$ 1,900.75	\$ -	\$ 22,809.00	\$ 11,331.85	50.32%
001.06.517.71600	PRINCIPAL - SEWER LOAN #2	\$ 15,547.25	\$ -	\$ 186,567.00	\$ -	100.00%
001.06.517.71700	PRINCIPAL - SCHOOL IMPROV BOND #	\$ 22,328.50	\$ -	\$ 267,942.00	\$ -	100.00%
001.06.517.72100	INTEREST- CIVIC CENTER #1	\$ 15,814.92	\$ -	\$ 189,779.00	\$ 102,433.37	46.02%
001.06.517.72200	INTEREST- CIVIC CENTER #2	\$ 9,047.50	\$ -	\$ 108,570.00	\$ 58,154.00	46.44%
001.06.517.72300	INTEREST- CIVIC CENTER #3	\$ 10,418.25	\$ -	\$ 125,019.00	\$ 32,776.00	73.78%
001.06.517.72400	INTEREST- CIVIC CENTER #4	\$ 2,736.33	\$ -	\$ 32,836.00	\$ 8,776.42	73.27%
001.06.517.72500	INTEREST - SEWER LOAN #1	\$ 443.75	\$ -	\$ 5,325.00	\$ 2,735.22	48.63%
001.06.517.72600	INTEREST - SEWER LOAN #2	\$ 10,411.08	\$ -	\$ 124,933.00	\$ -	100.00%
001.06.517.72700	INTEREST - SCHOOL IMPROVE BOND #	\$ 15,563.58	\$ -	\$ 186,763.00	\$ 93,381.24	50.00%
001.06.517.72800	INTEREST - SCHOOL IMPROVE BOND #	\$ 2,166.33	\$ -	\$ 25,996.00	\$ 25,955.50	0.16%
Total Debt Service Expenditures		\$ 278,878.24	\$ -	\$ 3,346,539.00	\$ 1,840,543.85	45.00%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Building & Zoning:						
001.07.515.12100	FT SALARY - DIRECTOR	\$ 15,161.33	\$ 20,992.65	\$ 181,936.00	\$ 44,084.57	75.77%
001.07.515.12200	FT SALARY - BUILDING OFFICIAL	\$ 14,821.00	\$ 20,521.44	\$ 177,852.00	\$ 43,095.02	75.77%
001.07.515.12300	FT SALARY - CHIEF PERMIT CLERK	\$ 3,738.92	\$ 4,963.11	\$ 44,867.00	\$ 10,422.53	76.77%
001.07.515.12400	FT SALARY - PERMIT CLERK (2)	\$ 6,755.00	\$ 9,401.91	\$ 81,060.00	\$ 19,259.40	76.24%
001.07.515.12500	FT SALARY - PERMIT CLRK/CODE ENF	\$ 4,491.50	\$ 6,219.00	\$ 53,898.00	\$ 13,059.90	75.77%
001.07.515.12600	FT SALARY - ADMINISTRATIVE ASSIST	\$ 1,512.08	\$ 1,988.17	\$ 18,145.00	\$ 4,304.90	76.28%
001.07.515.12700	FT SALARY - PLAN REVIEWER	\$ 7,766.08	\$ 10,753.02	\$ 93,193.00	\$ 22,581.34	75.77%
001.07.515.12800	FT SALARY - SENIOR CODE ENFORCE	\$ 5,847.42	\$ 9,087.34	\$ 70,169.00	\$ 17,897.94	74.49%
001.07.515.12801	FT SALARY - CODE ENFORCEMENT OF	\$ 3,980.08	\$ 5,710.14	\$ 47,761.00	\$ 11,547.64	75.82%
001.07.515.12900	FT SALARY - CHIEF BUILDING INSPECT	\$ 8,794.33	\$ 12,176.82	\$ 105,532.00	\$ 25,571.32	75.77%
001.07.515.12901	FT SALARY - CHIEF ELECTRICAL INSPE	\$ 8,794.33	\$ 12,176.82	\$ 105,532.00	\$ 25,571.32	75.77%
001.07.515.12902	FT SALARY - CHIEF PLUMBING INSPEC	\$ 7,587.83	\$ 10,223.13	\$ 91,054.00	\$ 21,468.57	76.42%
001.07.515.12903	FT SALARY - BUILDING INSPECTOR	\$ 7,322.58	\$ 10,138.92	\$ 87,871.00	\$ 21,291.73	75.77%
001.07.515.12904	FT SALARY - PW SUPERINTENDENT	\$ 364.00	\$ 332.18	\$ 4,368.00	\$ 880.28	79.85%
001.07.515.12905	FT SALARY - PW MAINTENANCE SUPE	\$ 280.42	\$ 258.86	\$ 3,365.00	\$ 685.98	79.61%
001.07.515.12906	FT SALARY - PW MAINTENANCE SUPE	\$ 250.92	\$ 202.64	\$ 3,011.00	\$ 570.28	81.06%
001.07.515.12907	FT SALARY - SR EXECUTIVE ASSISTAN	\$ 3,178.83	\$ 2,821.46	\$ 38,146.00	\$ 7,476.87	80.40%
001.07.515.12908	FT SALARY - ADMIN SERVICES MANAG	\$ 1,659.17	\$ 1,531.54	\$ 19,910.00	\$ 4,058.58	79.62%
001.07.515.13100	PT SALARIES - PERMIT CLERK	\$ 2,220.83	\$ 1,797.59	\$ 26,650.00	\$ 4,502.83	83.10%
001.07.515.13101	PT SALARIES - CHIEF MECHANICAL IN	\$ 3,020.33	\$ 4,216.44	\$ 36,244.00	\$ 8,854.52	75.57%
001.07.515.13102	PT SALARIES - INSPECTORS	\$ 888.33	\$ 4,300.00	\$ 10,660.00	\$ 7,320.00	31.33%
001.07.515.14100	OVERTIME	\$ -	\$ 260.93	\$ -	\$ 782.79	0.00%
001.07.515.15500	COMPENSATED ABSENCES	\$ -	\$ 28,986.84	\$ -	\$ 28,986.84	0.00%
001.07.515.21100	PAYROLL TAXES	\$ 8,343.08	\$ 8,636.14	\$ 100,117.00	\$ 17,199.70	82.82%
001.07.515.22100	RETIREMENT CONTRIBUTIONS	\$ 12,276.67	\$ -	\$ 147,320.00	\$ 20,747.68	85.92%
001.07.515.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 8,889.75	\$ 15,072.83	\$ 106,677.00	\$ 29,185.57	72.64%
001.07.515.24100	WORKERS COMPENSATION	\$ 1,313.33	\$ 1,300.06	\$ 15,760.00	\$ 3,900.18	75.25%
001.07.515.31100	PROFESSIONAL SERVICES	\$ 3,333.33	\$ -	\$ 40,000.00	\$ 1,740.23	95.65%
001.07.515.31300	PROF SERVICES - SELF ASSESSMENT	\$ 416.67	\$ -	\$ 5,000.00	\$ -	100.00%
001.07.515.31400	PROF SERVICES - MASTER PLAN	\$ 41.67	\$ -	\$ 500.00	\$ -	100.00%
001.07.515.31500	PROF SERVICES - CRS SUPPORT	\$ 1,666.67	\$ 5,111.36	\$ 20,000.00	\$ 12,043.86	39.78%
001.07.515.33100	COURT REPORTING - SPCL MAGISTRA	\$ 166.67	\$ 22.10	\$ 2,000.00	\$ 117.10	94.15%
001.07.515.34100	CONTRACT SERVICES - FACILITY MGM	\$ 1,526.08	\$ 2,621.70	\$ 18,313.00	\$ 3,932.55	78.53%
001.07.515.40100	TRAVEL & PER DIEM	\$ 931.00	\$ 500.00	\$ 11,172.00	\$ 3,361.25	69.91%
001.07.515.40200	TRAVEL & PER DIEM - TRAINING	\$ 416.67	\$ 385.00	\$ 5,000.00	\$ 385.00	92.30%

Account Number	Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
001.07.515.41100 COMMUNICATIONS - WEBSITE MAINTENANCE	\$ 390.42	\$ 337.50	\$ 4,685.00	\$ 843.75	81.99%
001.07.515.41200 COMMUNICATIONS	\$ 1,504.17	\$ 1,384.92	\$ 18,050.00	\$ 5,789.83	67.92%
001.07.515.42100 POSTAGE & FREIGHT	\$ 250.00	\$ -	\$ 3,000.00	\$ 194.01	93.53%
001.07.515.43100 UTILITIES	\$ 2,089.42	\$ 1,461.22	\$ 25,073.00	\$ 5,814.46	76.81%
001.07.515.44100 RENTALS & LEASES	\$ 724.67	\$ -	\$ 8,696.00	\$ 1,508.00	82.66%
001.07.515.45100 PROPERTY & LIABILITY - INSURANCE	\$ 2,677.42	\$ 2,591.10	\$ 32,129.00	\$ 7,773.30	75.81%
001.07.515.46100 REPAIRS & MAINT - VLLG HALL	\$ 625.00	\$ 367.50	\$ 7,500.00	\$ 1,845.06	75.40%
001.07.515.46200 REPAIRS & MAINT - VEHICLES	\$ 250.00	\$ -	\$ 3,000.00	\$ -	100.00%
001.07.515.47100 PRINTING & SCANNING	\$ 333.33	\$ -	\$ 4,000.00	\$ -	100.00%
001.07.515.47200 ELECTRONIC SCANNING/STORAGE	\$ 1,750.00	\$ 904.88	\$ 21,000.00	\$ 2,835.29	86.50%
001.07.515.51100 OFFICE SUPPLIES	\$ 833.33	\$ 320.18	\$ 10,000.00	\$ 1,362.21	86.38%
001.07.515.52100 OPERATING SUPPLIES	\$ 166.67	\$ 35.99	\$ 2,000.00	\$ 1,679.61	16.02%
001.07.515.52200 OPERATING SUPPLIES - VEHICLE FUEL	\$ 125.00	\$ 139.32	\$ 1,500.00	\$ 139.32	90.71%
001.07.515.52300 OPERATING SUPPLIES - UNIFORMS	\$ 400.00	\$ -	\$ 4,800.00	\$ 4,911.88	(2.33%)
001.07.515.54100 MEMBERSHIP & DUES	\$ 275.42	\$ 55.00	\$ 3,305.00	\$ 1,509.23	54.33%
001.07.515.55100 TRAINING	\$ 825.00	\$ 219.78	\$ 9,900.00	\$ 579.78	94.14%
001.07.515.64100 CAPITAL OUTLAY - EQUIPMENT	\$ 208.33	\$ -	\$ 2,500.00	\$ 1,570.40	37.18%
Total Building & Zoning Expenditures	\$ 161,185.08	\$ 220,527.53	\$ 1,934,221.00	\$ 475,244.40	75.43%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Police:						
001.08.521.12100	SALARY - CHIEF OF POLICE	\$ 14,115.17	\$ 19,544.10	\$ 169,382.00	\$ 41,042.61	75.77%
001.08.521.12200	SALARY - DEPUTY CHIEF OF POLICE	\$ 23,325.58	\$ 31,842.81	\$ 279,907.00	\$ 66,869.90	76.11%
001.08.521.12300	SALARY - POLICE LIEUTENANTS (4)	\$ 31,963.00	\$ 44,256.39	\$ 383,556.00	\$ 92,938.42	75.77%
001.08.521.12400	SALARY - POLICE SERGEANTS (4)	\$ 33,748.75	\$ 45,892.92	\$ 404,985.00	\$ 96,375.13	76.20%
001.08.521.12500	SALARY - POLICE OFFICERS (20)	\$ 137,937.83	\$ 175,486.71	\$ 1,655,254.00	\$ 368,517.94	77.74%
001.08.521.12600	SALARY - SR MUNICIPAL UTILITY WRKI	\$ 3,987.08	\$ 5,520.63	\$ 47,845.00	\$ 11,593.32	75.77%
001.08.521.12601	SALARY - MUNICIPAL UTILITY WRKR	\$ 2,466.58	\$ 3,325.74	\$ 29,599.00	\$ 6,984.05	76.40%
001.08.521.12700	SALARY - IT ADMINISTRATOR	\$ 7,051.42	\$ 9,763.50	\$ 84,617.00	\$ 20,503.35	75.77%
001.08.521.12800	SALARY - EXEC ADMINISTRATIVE ASS'	\$ 6,050.67	\$ 8,377.89	\$ 72,608.00	\$ 17,593.57	75.77%
001.08.521.12801	SALARY - ADMINISTRATIVE ASSISTAN1	\$ 4,281.83	\$ 5,928.63	\$ 51,382.00	\$ 12,450.12	75.77%
001.08.521.12900	SALARY - ADMINISTRATIVE SERVICES	\$ 5,838.92	\$ 8,084.70	\$ 70,067.00	\$ 16,977.87	75.77%
001.08.521.12901	SALARY - DISPATCHERS (5)	\$ 13,855.00	\$ 15,234.78	\$ 166,260.00	\$ 32,746.80	80.30%
001.08.521.12903	SALARY - COMMUNICATIONS SUPERVI	\$ 4,768.25	\$ 6,602.16	\$ 57,219.00	\$ 14,246.76	75.10%
001.08.521.12904	SALARY - RECREATION SUPERVISOR	\$ 448.25	\$ 413.72	\$ 5,379.00	\$ 1,096.34	79.62%
001.08.521.13100	PT SALARY - CROSSING GUARDS	\$ 3,375.00	\$ 4,455.00	\$ 40,500.00	\$ 9,615.00	76.26%
001.08.521.14100	OVERTIME	\$ 21,806.67	\$ 45,596.72	\$ 261,680.00	\$ 76,938.86	70.60%
001.08.521.15100	OTHER PAY - VACATION EXCESS	\$ 15,263.17	\$ 13,016.32	\$ 183,158.00	\$ 37,716.55	79.41%
001.08.521.15200	OTHER PAY - ACTING	\$ 387.50	\$ -	\$ 4,650.00	\$ -	100.00%
001.08.521.15300	OTHER PAY - HOLIDAY PAY	\$ 8,333.33	\$ 24,680.76	\$ 100,000.00	\$ 33,447.72	66.55%
001.08.521.15400	OTHER PAY - INCENTIVE	\$ 2,215.00	\$ 1,575.00	\$ 26,580.00	\$ 4,725.00	82.22%
001.08.521.21100	PAYROLL TAXES	\$ 26,870.92	\$ 25,530.87	\$ 322,451.00	\$ 57,932.29	82.03%
001.08.521.22100	RETIREMENT CONTRIBUTIONS	\$ 44,683.50	\$ 34,009.26	\$ 536,202.00	\$ 89,334.90	83.34%
001.08.521.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 35,250.08	\$ 59,251.31	\$ 423,001.00	\$ 114,690.64	72.89%
001.08.521.24100	WORKERS COMPENSATION	\$ 9,651.58	\$ 9,554.01	\$ 115,819.00	\$ 28,662.03	75.25%
001.08.521.31100	PROFESSIONAL SERVICES - RECRUITI	\$ 2,689.17	\$ 315.00	\$ 32,270.00	\$ 315.00	99.02%
001.08.521.33100	RED LIGHT CAMERA - SPCL MAGISTRA	\$ 166.67	\$ -	\$ 2,000.00	\$ 250.00	87.50%
001.08.521.34100	CONTRACT SERVICES - FACILITY MGM	\$ 3,052.25	\$ 6,991.20	\$ 36,627.00	\$ 10,486.80	71.37%
001.08.521.35100	INVESTIGATION EXPENSE	\$ 275.58	\$ 843.40	\$ 3,307.00	\$ 1,686.80	48.99%
001.08.521.40100	TRAVEL & PER DIEM	\$ 535.83	\$ 11.99	\$ 6,430.00	\$ 1,661.99	74.15%
001.08.521.40200	TRAVEL & PER DIEM - TRAINING	\$ 2,033.33	\$ 2,252.25	\$ 24,400.00	\$ 3,779.19	84.51%
001.08.521.40300	TRAVEL & PER DIEM - ACCREDITATION	\$ 625.00	\$ -	\$ 7,500.00	\$ 435.62	94.19%
001.08.521.41100	COMMUNICATIONS - WEBISTE MAINTEN	\$ 390.42	\$ 487.50	\$ 4,685.00	\$ 1,162.50	75.19%
001.08.521.41200	COMMUNICATIONS	\$ 4,765.08	\$ 4,231.01	\$ 57,181.00	\$ 9,968.43	82.57%

Account Number	Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
001.08.521.42100 POSTAGE & FREIGHT	\$ 108.33	\$ 30.75	\$ 1,300.00	\$ 104.17	91.99%
001.08.521.43100 UTILITIES	\$ 4,166.67	\$ 2,922.44	\$ 50,000.00	\$ 11,224.58	77.55%
001.08.521.44100 RENTALS & LEASES	\$ 1,064.58	\$ 1,242.42	\$ 12,775.00	\$ 2,220.62	82.62%
001.08.521.45100 PROPERTY & LIABILITY INSURANCE	\$ 8,536.67	\$ 8,388.46	\$ 102,440.00	\$ 24,911.38	75.68%
001.08.521.46100 REPAIRS & MAINTENANCE - VLLG HALI	\$ 2,969.00	\$ 2,027.75	\$ 35,628.00	\$ 6,641.68	81.36%
001.08.521.46200 REPAIRS & MAINTENANCE - VEHICLES	\$ 3,950.00	\$ 3,498.49	\$ 47,400.00	\$ 4,329.22	90.87%
001.08.521.46300 REPAIRS & MAINTENANCE - EQUIPME	\$ 1,131.00	\$ 992.52	\$ 13,572.00	\$ 2,837.96	79.09%
001.08.521.46400 REPAIRS & MAINTENANCE - BOAT	\$ 1,968.83	\$ 1,530.00	\$ 23,626.00	\$ 3,303.34	86.02%
001.08.521.47100 PRINTING & BINDING	\$ 801.67	\$ 261.06	\$ 9,620.00	\$ 686.06	92.87%
001.08.521.48100 PROMOTIONAL ACTIVITES - D.A.R.E. PI	\$ 875.00	\$ 697.51	\$ 10,500.00	\$ 7,396.97	29.55%
001.08.521.51100 OFFICE SUPPLIES	\$ 766.67	\$ 261.85	\$ 9,200.00	\$ 1,030.31	88.80%
001.08.521.51200 OFFICE SUPPLIES - ACCREDITATION	\$ 250.00	\$ -	\$ 3,000.00	\$ -	100.00%
001.08.521.52100 OPERATING SUPPLIES	\$ 1,600.58	\$ 801.36	\$ 19,207.00	\$ 1,504.78	92.17%
001.08.521.52200 OPERATING SUPPLIES - VEHICLE FUEL	\$ 8,703.33	\$ 16,159.24	\$ 104,440.00	\$ 13,407.22	87.16%
001.08.521.52300 OPERATING SUPPLIES - UNIFORMS	\$ 3,677.08	\$ 2,119.68	\$ 44,125.00	\$ 4,763.22	89.21%
001.08.521.52400 OPERATING SUPPLIES - RANGE EXPE	\$ 990.58	\$ 75.00	\$ 11,887.00	\$ 75.00	99.37%
001.08.521.52500 OPERATING SUPPLIES - EQUIPMENT	\$ 1,052.25	\$ -	\$ 12,627.00	\$ -	100.00%
001.08.521.52600 OPERATING SUPPLIES - BOAT FUEL	\$ 3,333.33	\$ 1,560.69	\$ 40,000.00	\$ 3,373.83	91.57%
001.08.521.54100 SUBSCRIP & MEMBERSHIPS	\$ 3,210.33	\$ 474.73	\$ 38,524.00	\$ 16,836.00	56.30%
001.08.521.54200 SUBSCRIP & MEMBERSHIPS - ACCRED	\$ 223.33	\$ -	\$ 2,680.00	\$ -	100.00%
001.08.521.55100 TRAINING	\$ 1,261.67	\$ 700.00	\$ 15,140.00	\$ 2,899.00	80.85%
001.08.521.55200 TUITION REIMBURSEMENT	\$ 250.00	\$ -	\$ 3,000.00	\$ -	100.00%
001.08.521.64100 CAPITAL OUTLAY - POLICE EQUIPMEN	\$ 1,205.42	\$ 4,595.00	\$ 14,465.00	\$ 5,405.60	62.63%
001.08.521.64410 FEDERAL EXPENDITURES	\$ -	\$ -	\$ -	\$ 500.00	0.00%
Total Police Expenditures	\$ 524,304.73	\$ 661,415.23	\$ 6,291,657.00	\$ 1,396,196.44	77.81%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Fire/EMS:						
001.09.522.12100	SALARY - FIRE CHIEF	\$ 14,730.25	\$ 20,395.74	\$ 176,763.00	\$ 42,831.06	75.77%
001.09.522.12200	SALARY - DEPUTY FIRE CHIEFS	\$ 26,078.17	\$ 36,108.18	\$ 312,938.00	\$ 75,827.18	75.77%
001.09.522.12300	SALARY - FIRE CAPTAINS	\$ 46,235.83	\$ 64,018.83	\$ 554,830.00	\$ 134,439.54	75.77%
001.09.522.12500	SALARY - FIRE LIEUTENANTS	\$ 49,021.33	\$ 67,690.77	\$ 588,256.00	\$ 142,150.60	75.84%
001.09.522.12600	SALARY - DRIVERS/ENGINEERS	\$ 96,564.17	\$ 119,549.83	\$ 1,158,770.00	\$ 251,341.27	78.31%
001.09.522.12700	SALARY - FIREFIGHTERS/PARAMEDICS	\$ 90,818.67	\$ 137,691.41	\$ 1,089,824.00	\$ 287,818.21	73.59%
001.09.522.12800	SALARY - ADMINISTRATIVE ASSISTANTS	\$ 4,202.67	\$ 1,038.76	\$ 50,432.00	\$ 11,106.40	77.98%
001.09.522.12900	SALARY - RECREATION SUPERVISOR	\$ 448.25	\$ 413.72	\$ 5,379.00	\$ 1,096.34	79.62%
001.09.522.14100	OVERTIME	\$ 25,477.25	\$ 34,720.86	\$ 305,727.00	\$ 74,035.67	75.78%
001.09.522.15100	OTHER PAY - VACATION EXCESS	\$ 6,435.00	\$ 5,009.20	\$ 77,220.00	\$ 13,525.18	82.48%
001.09.522.15200	OTHER PAY - ACTING PAY	\$ 1,350.00	\$ 458.90	\$ 16,200.00	\$ 1,807.34	88.84%
001.09.522.15300	OTHER PAY - HOLIDAY PAY	\$ 6,047.92	\$ 2,800.59	\$ 72,575.00	\$ 9,627.98	86.73%
001.09.522.15400	OTHER PAY - INCENTIVE PAY	\$ 1,583.33	\$ 1,440.00	\$ 19,000.00	\$ 4,320.00	77.26%
001.09.522.15450	OTHER PAY - CON'T EDU STIP	\$ 1,750.00	\$ -	\$ 21,000.00	\$ 21,600.00	(2.86%)
001.09.522.15500	COMPENSATED ABSENCES	\$ -	\$ 4,832.34	\$ -	\$ 118,104.27	0.00%
001.09.522.21100	PAYROLL TAXES	\$ 28,361.83	\$ 26,414.49	\$ 340,342.00	\$ 64,536.50	81.04%
001.09.522.22100	RETIREMENT CONTRIBUTIONS	\$ 45,787.08	\$ 54,170.25	\$ 549,445.00	\$ 125,984.39	77.07%
001.09.522.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 29,992.50	\$ 55,326.13	\$ 359,910.00	\$ 119,524.88	66.79%
001.09.522.24100	WORKERS COMPENSATION	\$ 13,898.75	\$ 13,758.24	\$ 166,785.00	\$ 41,274.72	75.25%
001.09.522.31100	PROF SERVICES - RECRUITING/HIRING	\$ 3,075.00	\$ -	\$ 36,900.00	\$ 150.00	99.59%
001.09.522.31200	PROF SERVICES - FIRE PREVENTION	\$ 5,938.25	\$ 12,459.54	\$ 71,259.00	\$ 14,979.52	78.98%
001.09.522.31300	PROF SERVICES - ACCREDITATION	\$ 95.83	\$ -	\$ 1,150.00	\$ -	100.00%
001.09.522.31400	PROF SERVICES - TESTING FEES	\$ 791.67	\$ -	\$ 9,500.00	\$ -	100.00%
001.09.522.34100	CONTRACT SERVICES - FACILITY MGM	\$ 1,542.33	\$ 2,621.70	\$ 18,508.00	\$ 3,932.55	78.75%
001.09.522.34200	CONTRACT SERVICES - AUTO AID AGF	\$ 44,772.00	\$ 89,544.00	\$ 537,264.00	\$ 134,316.00	75.00%
001.09.522.40100	TRAVEL & PER DIEM	\$ 200.00	\$ -	\$ 2,400.00	\$ 2,428.00	(1.17%)
001.09.522.40200	TRAVEL & PER DIEM - TRAINING	\$ 1,733.33	\$ 7,495.82	\$ 20,800.00	\$ 9,118.05	56.16%
001.09.522.41100	COMMUNICATIONS - WEBSITE MAINTENANCE	\$ 390.42	\$ 150.00	\$ 4,685.00	\$ 225.00	95.20%
001.09.522.41200	COMMUNICATIONS	\$ 2,366.67	\$ 1,410.56	\$ 28,400.00	\$ 4,912.16	82.70%
001.09.522.41300	COMMUNICATIONS - PROMOTIONS	\$ 250.00	\$ -	\$ 3,000.00	\$ -	100.00%
001.09.522.42100	POSTAGE & FREIGHT	\$ 58.33	\$ -	\$ 700.00	\$ 1.92	99.73%
001.09.522.43100	UTILITIES	\$ 2,766.67	\$ 2,409.62	\$ 33,200.00	\$ 7,113.43	78.57%
001.09.522.44100	RENTALS & LEASES	\$ 7,671.25	\$ 467.21	\$ 92,055.00	\$ 2,424.93	97.37%
001.09.522.45100	PROPERTY & LIABILITY INSURANCE	\$ 9,794.83	\$ 9,479.07	\$ 117,538.00	\$ 28,437.21	75.81%

Account Number	Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
001.09.522.46100 REPAIRS & MAINTENANCE - FIRE RESC	\$ 4,639.17	\$ 2,813.10	\$ 55,670.00	\$ 7,429.70	86.65%
001.09.522.46200 REPAIRS & MAINTENANCE - VEHICLES	\$ 791.67	\$ 429.73	\$ 9,500.00	\$ 554.11	94.17%
001.09.522.47100 PRINTING & BINDING	\$ 191.67	\$ -	\$ 2,300.00	\$ -	100.00%
001.09.522.48100 PROMOTIONAL ACT - FIRE PREVENTIC	\$ 1,250.00	\$ -	\$ 15,000.00	\$ 565.60	96.23%
001.09.522.51100 OFFICE SUPPLIES	\$ 541.67	\$ 163.57	\$ 6,500.00	\$ 308.01	95.26%
001.09.522.52100 OPERATING SUPPLIES	\$ 375.00	\$ 919.15	\$ 4,500.00	\$ 4,025.11	10.55%
001.09.522.52400 OPERATING SUPPLIES - UNIFORMS	\$ 3,833.33	\$ 23,844.00	\$ 46,000.00	\$ 25,941.43	43.61%
001.09.522.52500 OPERATING SUPPLIES - VEHICLE FUEL	\$ 833.33	\$ 1,266.18	\$ 10,000.00	\$ 1,284.12	87.16%
001.09.522.54100 SUBSCRIPTIONS & MEMBERSHIPS	\$ 2,345.00	\$ 55.00	\$ 28,140.00	\$ 7,767.00	72.40%
001.09.522.55100 TRAINING	\$ 2,412.50	\$ 6,996.13	\$ 28,950.00	\$ 15,897.97	45.08%
001.09.522.55200 TUITION REIMBURSEMENTS	\$ 375.00	\$ 1,743.30	\$ 4,500.00	\$ 1,743.30	61.26%
001.09.522.62100 CAPITAL OUTLAY - FACILITIES	\$ 791.67	\$ -	\$ 9,500.00	\$ -	100.00%
001.09.522.64100 CAPITAL OUTLAY - EQUIPMENT	\$ 3,154.75	\$ 7,700.00	\$ 37,857.00	\$ 9,686.40	74.41%
Total Fire/EMS Expenditures	\$ 591,764.34	\$ 817,805.92	\$ 7,101,172.00	\$ 1,824,193.05	74.31%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Public Works:						
001.10.539.12100	SALARY - PUBLIC WORKS SUPERINTEI	\$ 6,188.08	\$ 8,470.41	\$ 74,257.00	\$ 17,787.86	76.05%
001.10.539.12200	SALARY - SR. EXECUTIVE ASSISTANT	\$ 3,178.83	\$ 4,232.19	\$ 38,146.00	\$ 8,887.60	76.70%
001.10.539.12300	SALARY - MAINT SUPER #1	\$ 4,767.33	\$ 6,600.93	\$ 57,208.00	\$ 13,861.95	75.77%
001.10.539.12400	SALARY - MAINT SUPER #2	\$ 4,014.08	\$ 5,167.17	\$ 48,169.00	\$ 11,416.99	76.30%
001.10.539.12500	SALARY - SR. ADMIN SERVICES MGR	\$ 1,659.17	\$ 2,297.31	\$ 19,910.00	\$ 4,824.35	75.77%
001.10.539.12600	SALARY - ADMIN ASSISTANT	\$ 1,512.08	\$ 1,404.08	\$ 18,145.00	\$ 3,720.81	79.49%
001.10.539.14100	OVERTIME	\$ 312.50	\$ -	\$ 3,750.00	\$ 2,171.08	42.10%
001.10.539.15500	COMPENSATED ABSENCES	\$ -	\$ 14,155.06	\$ -	\$ 14,155.06	0.00%
001.10.539.21100	PAYROLL TAXES	\$ 1,654.92	\$ 4,323.08	\$ 19,859.00	\$ 8,328.84	58.06%
001.10.539.22100	RETIREMENT CONTRIBUTIONS	\$ 2,558.33	\$ -	\$ 30,700.00	\$ 5,637.38	81.64%
001.10.539.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 2,667.17	\$ 4,644.10	\$ 32,006.00	\$ 9,006.70	71.86%
001.10.539.24100	WORKERS COMPENSATION	\$ 1,194.33	\$ 1,182.26	\$ 14,332.00	\$ 3,546.78	75.25%
001.10.539.31100	PROF SERVICES - CONSULTING	\$ 1,458.33	\$ 2,428.50	\$ 17,500.00	\$ 17,454.99	0.26%
001.10.539.31200	PROF SERVICES - TEMP HELP	\$ 416.67	\$ -	\$ 5,000.00	\$ -	100.00%
001.10.539.31300	PROF SERVICES - SELF ASSESSMENT	\$ 625.00	\$ -	\$ 7,500.00	\$ -	100.00%
001.10.539.31400	PROF SERVICES - HORTICULTURALIST	\$ 4,333.33	\$ -	\$ 52,000.00	\$ -	100.00%
001.10.539.34100	CONTRACT - FACILITY MGMT	\$ 508.67	\$ 1,747.80	\$ 6,104.00	\$ 2,621.70	57.05%
001.10.539.34200	CONTRACT - SCHEDULED VLLGWIDE L	\$ 22,753.17	\$ 19,753.12	\$ 273,038.00	\$ 19,753.12	92.77%
001.10.539.34300	CONTRACT - TREE TRIMMING	\$ 16,666.67	\$ -	\$ 200,000.00	\$ -	100.00%
001.10.539.34400	CONTRACT - BEACH MAINTENANCE	\$ 15,533.33	\$ -	\$ 186,400.00	\$ 31,066.66	83.33%
001.10.539.34500	CONTRACT - VILLAGE WIDE	\$ 5,088.00	\$ 4,924.00	\$ 61,056.00	\$ 9,267.00	84.82%
001.10.539.34600	CONTRACT - PERIODIC LANDSCAPE M	\$ 10,683.33	\$ 2,775.00	\$ 128,200.00	\$ 4,165.00	96.75%
001.10.539.34700	CONTRACT - BEACH MAINT CONTINGE	\$ 4,166.67	\$ -	\$ 50,000.00	\$ 1,800.00	96.40%
001.10.539.34800	CONTRACT - SPECIAL EVENTS	\$ 1,066.67	\$ -	\$ 12,800.00	\$ -	100.00%
001.10.539.40100	TRAVEL & PER DIEM	\$ 610.00	\$ 856.10	\$ 7,320.00	\$ 2,216.10	69.73%
001.10.539.41100	COMMUNICATIONS - WEBSITE MAINT	\$ 390.42	\$ 337.50	\$ 4,685.00	\$ 843.75	81.99%
001.10.539.41200	COMMUNICATIONS	\$ 686.00	\$ 495.74	\$ 8,232.00	\$ 1,360.34	83.47%
001.10.539.42100	POSTAGE & FREIGHT	\$ 41.67	\$ 40.31	\$ 500.00	\$ 207.46	58.51%
001.10.539.43100	UTILITIES	\$ 15,750.00	\$ 7,112.29	\$ 189,000.00	\$ 32,681.35	82.71%
001.10.539.44100	RENTALS & LEASES	\$ 666.67	\$ -	\$ 8,000.00	\$ 1,359.86	83.00%
001.10.539.45100	PROPERTY & LIABILITY INSURANCE	\$ 1,008.33	\$ 975.83	\$ 12,100.00	\$ 2,927.49	75.81%
001.10.539.46100	REPAIRS & MAINT - VLLG HALL	\$ 458.33	\$ 420.38	\$ 5,500.00	\$ 1,457.89	73.49%
001.10.539.46200	REPAIRS & MAINT - VEHICLES	\$ 833.33	\$ 48.11	\$ 10,000.00	\$ 294.49	97.06%
001.10.539.46300	REPAIRS & MAINT - GENERAL	\$ 2,041.67	\$ 3,807.94	\$ 24,500.00	\$ 5,633.31	77.01%
001.10.539.46400	REPAIRS & MAINT - ELECTRICIAN SER'	\$ 3,333.33	\$ 1,888.00	\$ 40,000.00	\$ 3,563.75	91.09%
001.10.539.46500	REPAIRS & MAINT - CONTRACTS	\$ 1,258.33	\$ 2,084.00	\$ 15,100.00	\$ 3,879.00	74.31%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
001.10.539.49100	OTHER CURRENT CHARGES - STORM	\$ 2,116.92	\$ 8,063.78	\$ 25,403.00	\$ 8,063.78	68.26%
001.10.539.51100	OFFICE SUPPLIES	\$ 183.33	\$ 200.80	\$ 2,200.00	\$ 200.80	90.87%
001.10.539.52100	OPERATING SUPPLIES	\$ 1,583.33	\$ 1,777.33	\$ 19,000.00	\$ 3,715.53	80.44%
001.10.539.52200	OPERATING SUPPLIES - VEHICLE FUEL	\$ 833.33	\$ 1,563.04	\$ 10,000.00	\$ 1,563.04	84.37%
001.10.539.52300	OPERATING SUPPLIES - UNIFORMS	\$ 83.33	\$ -	\$ 1,000.00	\$ 345.00	65.50%
001.10.539.52400	OPERATING SUPPLIES - SMALL TOOLS	\$ 1,000.00	\$ -	\$ 12,000.00	\$ -	100.00%
001.10.539.54100	SUBSCRIP & MEMBERSHIPS	\$ 20.83	\$ -	\$ 250.00	\$ -	100.00%
001.10.539.55100	TRAINING	\$ 185.42	\$ -	\$ 2,225.00	\$ -	100.00%
001.10.539.64100	CAPITAL OUTLAY - EQUIPMENT	\$ 625.00	\$ -	\$ 7,500.00	\$ 1,114.74	85.14%
Total Public Works Expenditures		\$ 146,716.23	\$ 113,776.16	\$ 1,760,595.00	\$ 260,901.55	85.18%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Parks & Recreation:						
001.11.572.12100	PARKS & RECREATION DIRECTOR	\$ 11,245.42	\$ 15,570.69	\$ 134,945.00	\$ 32,698.45	75.77%
001.11.572.12200	ASSISTANT P&R DIRECTOR	\$ 7,846.50	\$ 10,677.54	\$ 94,158.00	\$ 22,422.83	76.19%
001.11.572.12300	EXECUTIVE ADMIN ASSISTANT	\$ 4,413.67	\$ 6,331.30	\$ 52,964.00	\$ 13,565.02	74.39%
001.11.572.15500	COMPENSATED ABSENCES	\$ -	\$ 13,930.70	\$ -	\$ 13,930.70	0.00%
001.11.572.21100	PAYROLL TAXES	\$ 1,798.17	\$ 1,439.70	\$ 21,578.00	\$ 4,215.70	80.46%
001.11.572.22100	RETIREMENT CONTRIBUTIONS	\$ 2,820.67	\$ -	\$ 33,848.00	\$ 5,109.05	84.91%
001.11.572.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 1,641.50	\$ 3,618.76	\$ 19,698.00	\$ 7,210.25	63.40%
001.11.572.24100	WORKERS COMPENSATION	\$ 47.33	\$ 46.85	\$ 568.00	\$ 140.55	75.26%
001.11.572.31100	PROFESSIONAL SERVICES - ACCREDI'	\$ 1,250.00	\$ -	\$ 15,000.00	\$ 5,000.00	66.67%
001.11.572.40100	TRAVEL & PER DIEM	\$ 633.33	\$ 500.00	\$ 7,600.00	\$ 3,473.55	54.30%
001.11.572.41200	COMMUNICATIONS	\$ 1,041.67	\$ 440.81	\$ 12,500.00	\$ 2,257.81	81.94%
001.11.572.43100	UTILITIES - ST. AGNES FIELD	\$ 1,000.00	\$ 1,140.76	\$ 12,000.00	\$ 3,277.63	72.69%
001.11.572.44100	RENTALS & LEASES	\$ 3,412.50	\$ 45,000.00	\$ 40,950.00	\$ 45,000.00	(9.89%)
001.11.572.45100	PROPERTY & LIABILTY INSURANCE	\$ 2,305.42	\$ 2,231.09	\$ 27,665.00	\$ 6,693.27	75.81%
001.11.572.46100	REPAIRS & MAINTENANCE - PARKS/PA	\$ 2,083.33	\$ 7,858.98	\$ 25,000.00	\$ 9,541.53	61.83%
001.11.572.46200	REPAIRS & MAINTENANCE - VEHICLE	\$ 333.33	\$ 150.00	\$ 4,000.00	\$ 150.00	96.25%
001.11.572.46300	REPAIRS & MAINTENANCE - FIELDS	\$ 12,366.67	\$ 3,569.50	\$ 148,400.00	\$ 21,693.80	85.38%
001.11.572.48100	PROMO EVENTS - GENERAL	\$ 4,883.33	\$ 5,971.05	\$ 58,600.00	\$ 28,679.87	51.06%
001.11.572.48200	PROMO EVENTS - ART FESTIVAL	\$ 333.33	\$ -	\$ 4,000.00	\$ -	100.00%
001.11.572.48300	PROMO EVENTS - LIGHTHOUSE RUN	\$ 666.67	\$ 2,119.13	\$ 8,000.00	\$ 10,821.19	(35.26%)
001.11.572.48400	PROMO EVENTS - JULY 4TH FIREWOR	\$ 9,490.00	\$ -	\$ 113,880.00	\$ -	100.00%
001.11.572.48500	PROMO EVENTS - JULY 4TH PARADE	\$ 2,500.00	\$ -	\$ 30,000.00	\$ -	100.00%
001.11.572.48600	PROMO EVENTS - JULY 4TH EVENTS	\$ 1,250.00	\$ -	\$ 15,000.00	\$ -	100.00%
001.11.572.48700	PROMO EVENTS - WINTERFEST	\$ 4,166.67	\$ 20,116.00	\$ 50,000.00	\$ 41,154.00	17.69%
001.11.572.48750	PROMO EVENTS - CITY THEATRE	\$ 1,250.00	\$ 7,500.00	\$ 15,000.00	\$ 7,500.00	50.00%
001.11.572.48800	PROMO EVENTS - ADVERTISING	\$ 3,166.67	\$ 6,614.78	\$ 38,000.00	\$ 15,908.03	58.14%
001.11.572.48850	PROMO EVENTS - DOG PARK COMMIT'	\$ 833.33	\$ 244.00	\$ 10,000.00	\$ 244.00	97.56%
001.11.572.49100	CURRENT CHARGES - A.S.K. CLUB	\$ 2,500.00	\$ 2,971.67	\$ 30,000.00	\$ 5,257.49	82.48%
001.11.572.49200	CURRENT CHARGES - SENIOR TRANSI	\$ 3,650.42	\$ 1,684.80	\$ 43,805.00	\$ 8,424.00	80.77%
001.11.572.49300	CURRENT CHARGES - SENIOR ACTIVIT	\$ 2,000.00	\$ 3,457.93	\$ 24,000.00	\$ 4,841.97	79.83%
001.11.572.51100	OFFICE SUPPLIES	\$ 500.00	\$ 949.30	\$ 6,000.00	\$ 1,145.74	80.90%
001.11.572.52100	OPERATING SUPPLIES - PROGRAMS	\$ 2,250.00	\$ 3,305.33	\$ 27,000.00	\$ 3,644.25	86.50%
001.11.572.52200	OPERATING SUPPLIES - VEHICLE FUEL	\$ 166.67	\$ 433.53	\$ 2,000.00	\$ 2,402.01	(20.10%)
001.11.572.52300	OPERATING SUPPLIES - UNIFORMS	\$ 83.33	\$ -	\$ 1,000.00	\$ -	100.00%
001.11.572.54100	MEMBERSHIP & DUES	\$ 83.33	\$ 125.00	\$ 1,000.00	\$ 125.00	87.50%
001.11.572.55100	TRAINING	\$ 416.67	\$ -	\$ 5,000.00	\$ -	100.00%
001.11.572.62100	CAPITAL OUTLAY - PARK IMPROVEME	\$ 1,125.00	\$ 306.00	\$ 13,500.00	\$ 1,371.00	89.84%
001.11.572.64100	CAPITAL OUTLAY - PROGRAM EQUIPM	\$ 666.67	\$ -	\$ 8,000.00	\$ 1,328.40	83.40%

Account Number	Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Total Parks & Recreation Expenditures	\$ 96,221.60	\$ 168,205.20	\$ 1,154,659.00	\$ 329,227.09	71.49%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Community Center:						
001.12.572.12200	SALARY - YOUTH SERVICES COORDIN.	\$ 4,628.67	\$ 6,162.45	\$ 55,544.00	\$ 12,941.15	76.70%
001.12.572.12300	SALARY - FRONT DESK MANAGER	\$ 5,103.08	\$ 7,065.87	\$ 61,237.00	\$ 14,838.33	75.77%
001.12.572.12400	SALARY - ADULT PROGRAMS SUPERV	\$ 6,052.08	\$ 8,379.87	\$ 72,625.00	\$ 17,597.73	75.77%
001.12.572.12500	SALARY - SR RECREATION SUPERVISOR	\$ 3,108.50	\$ 8,994.34	\$ 37,302.00	\$ 8,994.34	75.89%
001.12.572.12600	SALARY - RECREATION SUPERVISOR	\$ 448.25	\$ (3,517.88)	\$ 5,379.00	\$ 1,717.31	68.07%
001.12.572.13100	PT SALARIES - COMM CTR	\$ 35,416.67	\$ 59,891.28	\$ 425,000.00	\$ 105,535.93	75.17%
001.12.572.15500	COMPENSATED ABSENCES	\$ -	\$ 4,866.64	\$ -	\$ 4,866.64	0.00%
001.12.572.21100	PAYROLL TAXES	\$ 4,188.92	\$ 6,601.88	\$ 50,267.00	\$ 12,206.02	75.72%
001.12.572.22100	RETIREMENT CONTRIBUTIONS	\$ 2,320.83	\$ -	\$ 27,850.00	\$ 4,397.12	84.21%
001.12.572.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 4,021.08	\$ 8,603.50	\$ 48,253.00	\$ 16,445.77	65.92%
001.12.572.24100	WORKERS COMPENSATION	\$ 2,011.92	\$ 1,991.57	\$ 24,143.00	\$ 5,974.71	75.25%
001.12.572.31100	PROF SERVICES - PROGRAM REVENUE	\$ 66,666.67	\$ 102,233.18	\$ 800,000.00	\$ 287,750.83	64.03%
001.12.572.34100	CONTRACT SERVICES - FACILITY MGM	\$ 16,246.75	\$ 33,540.07	\$ 194,961.00	\$ 51,286.07	73.69%
001.12.572.41200	COMMUNICATIONS	\$ 1,762.67	\$ 350.31	\$ 21,152.00	\$ 2,355.74	88.86%
001.12.572.42100	POSTAGE & FREIGHT	\$ 83.33	\$ -	\$ 1,000.00	\$ 15.98	98.40%
001.12.572.43100	UTILITIES	\$ 10,416.67	\$ 7,172.42	\$ 125,000.00	\$ 23,750.93	81.00%
001.12.572.44100	RENTAL & LEASES	\$ 1,066.08	\$ -	\$ 12,793.00	\$ -	100.00%
001.12.572.45100	PROPERTY & LIABILITY INSURANCE	\$ 8,248.08	\$ 7,982.18	\$ 98,977.00	\$ 23,946.54	75.81%
001.12.572.46100	REPAIRS & MAINTENANCE - COMM CEI	\$ 7,500.00	\$ 11,999.32	\$ 90,000.00	\$ 24,290.41	73.01%
001.12.572.46200	REPAIRS & MAINTENANCE - MINOR	\$ 833.33	\$ -	\$ 10,000.00	\$ -	100.00%
001.12.572.48200	ADVERTISING	\$ 2,291.67	\$ 500.00	\$ 27,500.00	\$ 1,084.00	96.06%
001.12.572.51100	OFFICE SUPPLIES	\$ 500.00	\$ 688.68	\$ 6,000.00	\$ 688.68	88.52%
001.12.572.52100	OPERATING SUPPLIES	\$ 5,666.67	\$ 5,927.98	\$ 68,000.00	\$ 10,805.94	84.11%
001.12.572.52200	OPERATING SUPPLIES - UNIFORMS	\$ 166.67	\$ 35.99	\$ 2,000.00	\$ 5,149.41	(157.47%)
Total Community Center Expenditures		\$ 188,748.59	\$ 279,469.65	\$ 2,264,983.00	\$ 636,639.58	71.89%

Account Number		Current Budget	Current Period Actual	Annual Budget	YTDActual	Remaining Budget
Athletics:						
001.13.572.12100	FT SALARIES - ATHLETIC COORDINATC	\$ 5,768.92	\$ 8,325.61	\$ 69,227.00	\$ 16,774.14	75.77%
001.13.572.12200	FT SALARIES - ASST ATHLETIC COORE	\$ 3,263.17	\$ 4,827.68	\$ 39,158.00	\$ 9,744.78	75.11%
001.13.572.13100	PT SALARIES - ATHLETIC DIVISION	\$ 2,500.00	\$ 2,155.75	\$ 30,000.00	\$ 5,545.25	81.52%
001.13.572.15500	COMPENSATED ABSENCES	\$ -	\$ 1,065.02	\$ -	\$ 1,065.02	0.00%
001.13.572.21100	PAYROLL TAXES	\$ 882.25	\$ 911.42	\$ 10,587.00	\$ 2,182.32	79.39%
001.13.572.22100	RETIREMENT CONTRIBUTIONS	\$ 1,083.83	\$ -	\$ 13,006.00	\$ 1,935.78	85.12%
001.13.572.23100	LIFE, HEALTH, DISABILITY INSURANCE	\$ 1,052.25	\$ 1,957.51	\$ 12,627.00	\$ 3,943.75	68.77%
001.13.572.24100	WORKERS COMPENSATION	\$ 388.83	\$ 384.90	\$ 4,666.00	\$ 1,154.70	75.25%
001.13.572.34100	CONTRACT SERVICES - BACKGROUND	\$ 166.67	\$ 32.25	\$ 2,000.00	\$ 86.65	95.67%
001.13.572.41200	COMMUNICATIONS	\$ 108.33	\$ 177.33	\$ 1,300.00	\$ 341.17	73.76%
001.13.572.44100	RENTALS & LEASES - CRANDON PARK	\$ 2,083.33	\$ 5,365.00	\$ 25,000.00	\$ 5,365.00	78.54%
001.13.572.48200	PROMO ACTIVITIES - TACKLE FOOTBA	\$ 1,250.00	\$ 144.20	\$ 15,000.00	\$ 1,114.20	92.57%
001.13.572.48400	PROMO ACTIVITIES - YOUTH SOCCER	\$ 19,166.67	\$ 10,217.85	\$ 230,000.00	\$ 17,004.85	92.61%
001.13.572.48500	PROMO ACTIVITIES - BASKETBALL	\$ 4,333.33	\$ 16,495.89	\$ 52,000.00	\$ 16,495.89	68.28%
001.13.572.48600	PROMO ACTIVITIES - BASEBALL	\$ 2,916.67	\$ -	\$ 35,000.00	\$ -	100.00%
001.13.572.48700	PROMO ACTIVITIES - VOLLEYBALL	\$ 1,916.67	\$ 11,379.85	\$ 23,000.00	\$ 25,764.85	(12.02%)
001.13.572.48800	PROMO ACTIVITIES - ADULT SOFTBALI	\$ 125.00	\$ (1,583.00)	\$ 1,500.00	\$ (1,513.00)	200.87%
001.13.572.48900	PROMO ACTIVITIES - ADULT SOCCER	\$ 543.75	\$ -	\$ 6,525.00	\$ -	100.00%
001.13.572.48901	PROMO ACTIVITIES - FIELD HOCKEY	\$ 3,750.00	\$ -	\$ 45,000.00	\$ -	100.00%
001.13.572.48903	PROMO ACTIVITIES - RUGBY	\$ 833.33	\$ -	\$ 10,000.00	\$ -	100.00%
001.13.572.48904	PROMO ACTIVITIES - TRVL BASEBALL	\$ 4,166.67	\$ -	\$ 50,000.00	\$ 8,425.00	83.15%
001.13.572.54100	SUBSCRIPTIONS & MEMBERSHIPS - OF	\$ 666.67	\$ 457.65	\$ 8,000.00	\$ 2,002.65	74.97%
Total Athletics Expenditures		\$ 56,966.34	\$ 62,314.91	\$ 683,596.00	\$ 117,433.00	82.82%

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be recorded to ensure the integrity of the financial statements. This includes not only sales and purchases but also expenses, income, and transfers between accounts.

The second part of the document provides a detailed breakdown of the accounting cycle. It outlines the ten steps involved in the process, from identifying the accounting entity to preparing financial statements. Each step is explained in detail, with examples provided to illustrate the concepts.

The third part of the document focuses on the classification of accounts. It discusses the different types of accounts, such as assets, liabilities, equity, and income, and how they are used to record and summarize business transactions. It also explains the relationship between these accounts and the accounting equation.

The fourth part of the document covers the process of journalizing and posting. It describes how transactions are recorded in the journal and then transferred to the ledger accounts. This process is essential for organizing the data and preparing the financial statements.

The fifth part of the document discusses the preparation of financial statements. It explains how the data from the ledger is used to create the balance sheet, income statement, and statement of owner's equity. It also provides a checklist of items to verify before finalizing the statements.

The sixth part of the document covers the closing process. It describes how the temporary accounts (income, expenses, and owner's drawings) are closed to the permanent accounts (assets, liabilities, and equity) at the end of the accounting period. This process is necessary to reset the temporary accounts for the next period.

The seventh part of the document discusses the importance of adjusting entries. It explains how these entries are used to ensure that the financial statements reflect the true financial position of the business at the end of the period. Examples of adjusting entries are provided to illustrate the concepts.

The eighth part of the document covers the preparation of a trial balance. It explains how the debit and credit balances of all accounts are listed and compared to ensure that they are equal. This is a crucial step in the accounting process to identify any errors.

The ninth part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be recorded to ensure the integrity of the financial statements. This includes not only sales and purchases but also expenses, income, and transfers between accounts.

The tenth part of the document provides a summary of the key concepts discussed in the document. It emphasizes the importance of accuracy, consistency, and transparency in the accounting process. It also provides a checklist of items to verify before finalizing the financial statements.



Village of Key Biscayne
Approved Capital Improvement Plan
Fiscal Years 2015 - 2019
1st QUARTER: 10/01/14 TO 12/31/14



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Calusa Park	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.572.64314	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>This is a funding source for projects and major maintenance and repairs for Calusa Park.</p> <p>Construction of a golfcart path from Harbor Dr. easement to Calusa Park. This project was originally identified in the 2020 Vision Plan and detailed in the Golf Cart Master Plan. The project contains a nine (9) ft. wide pathway composed of brick pavers, which match those recently installed at the beach walks on both sides of Oceania, and will be bordered by concrete on each side.</p>		<p>Bid was awarded by Council on November 18, 2014 for the construction of a path for the segment between Harbor Dr. easment to Calusa Park. Construction began on January 12, 2015. Completion is estimated by mid-March.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$545,777.00		\$100,000.00	\$0.00	\$545,777.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$545,777.00		\$100,000.00	\$0.00	\$545,777.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$100,000.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Comm Ctr Equip Reserve	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.63110	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Equipment Reserve		1.) Community Center pool computer system replacement 2.) Community Center pool light replacement with LED lights	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$20,000.00		\$188,864.00	\$9,950.00	\$10,050.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$20,000.00		\$188,864.00	\$9,950.00	\$0.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$198,814.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Community Cntr Exp Design	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64317	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Design		1.) Updating the plans to the current building code 2.) Construction site plan development	
PROVIDE TO COUNCIL FOR APPROVAL:	27-Jan 2015		
DURATION OF PROJECT:	TBD TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$115,193.00		\$0.00	\$11,111.00	\$104,082.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$115,193.00		\$0.00	\$11,111.00	\$104,082.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$11,111.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Educational Initiatives	DEPARTMENT:	Assigned Reserve
ACCOUNT NUMBER:	301.00.519.64112	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Council
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Educational Initiatives		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$42,187.00		\$0.00	\$0.00	\$42,187.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$42,187.00		\$0.00	\$0.00	\$42,187.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Landscape Master Plan	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63100	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Ana de Varona
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Reserve for major landscape projects.		Landscape consultant has been instructed to begin plan for Lake Park improvement. It is estimated plans will be completed by mid-February.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	4 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$230,490.00		\$39,510.00	\$0.00	\$230,490.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$230,490.00		\$39,510.00	\$0.00	\$230,490.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$39,510.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Community Cntr Maint Reserve	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.539.64111	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	TODD HOFFERBERTH
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Ceneter Maint. Reserve		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$304,639.00	\$0.00	\$112,810.00	\$3,985.00	\$300,654.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$304,639.00	\$0.00	\$112,810.00	\$3,985.00	\$300,654.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$116,795.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Fire Rescue Maint Reserve	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.62100	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Assigned Reserve	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Fire Station Maintenance Reserve		The Fire Station is 12 years old and repairs and replacement of parts of the building is needed. Projects include removal and replacement of carpet. It has been identified that tile may be a better option in some areas. Tile and Carpet replacement is projected to cost approximately \$30,000. Establishing a training platform on the west side of the building to conduct performance objectives/drills is projected to cost \$15,000. Replace damage to walls, rebuild kitchen islands, mop closets, resurface the stairs and Light the tower on the east side of the station is expected to take place this fiscal year.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$112,441.00		\$0.00	\$0.00	\$112,441.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$112,441.00		\$0.00	\$0.00	\$112,441.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Master Plan Initiatives	DEPARTMENT:	Assigned Reserve
ACCOUNT NUMBER:	301.00.539.63110	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Council
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Funding assigned to complete 2020 Vision Plan projects.		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$1,681,257.00		\$192,507.00	\$6,375.00	\$1,674,882.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$1,681,257.00		\$192,507.00	\$6,375.00	\$1,674,882.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$198,882.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Playing Fields	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64200	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	TODD HOFFERBERTH
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Playing Fields Reserve		1.) Installation of equipment required to add the Weatherbug Lightning Prediction system to the Beach Park. The system currently is located at the Village Community Center/Village Green, St. Agnes Field and Key Biscayne Community School field.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$923,074.00		\$818,442.00	\$3,810.00	\$919,264.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$923,074.00		\$818,442.00	\$3,810.00	\$919,264.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$822,252.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Recreational Facilities Reserve	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.62150	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	TODD HOFFERBERTH
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Recreational Facilities Reserve		1.) Fence repairs/replacement	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$410,713.00		\$196,416.00	\$0.00	\$410,713.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$410,713.00		\$196,416.00	\$0.00	\$410,713.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$196,416.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Traffic Calming Plan	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63150	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>The project consists of removing seven (7) temporary traffic calming cushions and replacing with permanent asphalt speed humps, plus the installation of an additional six (6) at specific locations. All locations have been identified by the Traffic Calming Master Plan and/or petitions approved by Council. Installation of speed bumps was originally scheduled to be done as part of the Resurfacing Improvements on streets East of Crandon Boulevard Project.</p>		<p>The project resurfacing projected included the installation of thirteen (13) permanent asphalt speed bumps at the locations identified in the Village's Traffic Calming Master Plan, submitted by C3TS (now Stantec) in January 2012 . The speed bumps were to match the one installed at the 100 block of Hampton Lane. Council directed staff to explore different designs. Various designs and corresponding costs will be presented to Council in March 2015.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>March</i>	<i>2015</i>	
DURATION OF PROJECT:	<i>2</i>	<i>Months</i>	

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--	--	--	--	--	--	--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$135,375.00		\$90,125.00	\$0.00	\$135,375.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$135,375.00		\$90,125.00	\$0.00	\$135,375.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$90,125.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Goes Green	DEPARTMENT:	Assigned Reserve
ACCOUNT NUMBER:	301.00.519.68100	PROJECT CATEGORY:	Assigned Reserves
PROJECT LOCATION:	Reserve	PROJECT MANAGER:	Council
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Funding source for projects and/or recommendations to Council from the Green and Sustainability Committee		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$61,211.00		\$0.00	\$135.00	\$61,076.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$61,211.00		\$0.00	\$135.00	\$61,076.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$135.00

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be recorded to ensure the integrity of the financial data. This includes not only sales and purchases but also expenses and income. The document provides a detailed list of items that should be tracked, such as inventory levels, supplier payments, and customer orders. It also outlines the procedures for recording these transactions, including the use of specific forms and the assignment of responsibilities to different staff members.

The second part of the document focuses on the analysis of the recorded data. It describes various methods for identifying trends and anomalies in the financial performance. This includes comparing current data with historical trends, analyzing seasonal fluctuations, and identifying areas where costs are higher than expected. The document also discusses the importance of regular reviews and reports to management, providing a clear and concise summary of the financial status and any potential risks or opportunities.

The final part of the document addresses the overall financial health of the organization. It discusses the impact of the recorded transactions on the balance sheet, income statement, and cash flow. It also provides recommendations for improving financial efficiency and reducing unnecessary expenses. The document concludes by emphasizing the role of accurate record-keeping in making informed business decisions and ensuring long-term success.

Cultural

Description: Non-Operational	*Funding Source(s)	Total Project Cost	Encumbered FUNDS	FY2015 Funds Needed	FY2015 Budget	FY2015 Expenditures	FY2015 Remaining Bal	Total Expenditures FY2010 to Date
VILLAGE ARTWORK- ARTWORK THROUGHOUT THE VILLAGE ONGOING	CIP	\$155,953	\$131,523	\$0	\$131,523	\$0	\$131,523	\$ 168,477
<u>CULTURAL PARK FACILITY CONSTRUCTION- MATCHING GRANT</u>	CIP	\$400,000	\$0	\$200,000	\$200,000	\$0	\$200,000	\$0
Total Cultural			\$131,523	\$200,000	\$331,523	\$0	\$331,523	\$ 168,477

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

Project Manager: Jud Kurlancheek, Building, Zoning and Planning Director

Todd Hofferberth, Parks and Recreation Director



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Artwork	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.573.48100	PROJECT CATEGORY:	Cultural
PROJECT LOCATION:	Village Green Park	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Art projects recommended by the Art in Public Places Board.		The Village Council approved the artwork proposed by Jim Drain for a working sundail which will be placed in the Village Green between the toddler lot and the bathrooms. The artwork is under construction and will be installed during the spring of 2015.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	3 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$131,523.00	\$155,953.00	\$168,477.00	\$0.00	\$131,523.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$131,523.00	\$155,953.00	\$168,477.00	\$0.00	\$131,523.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$168,477.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Cultural Pk Facility Construction-Matching Grant	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.573.62100	PROJECT CATEGORY:	Cultural
PROJECT LOCATION:	TBD	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Cultural Park Facility Construction-Matching Grant		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$200,000.00	\$400,000.00	\$0.00	\$0.00	\$200,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$200,000.00	\$400,000.00	\$0.00	\$0.00	\$200,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry should be supported by a valid receipt or invoice. This not only helps in tracking expenses but also ensures compliance with tax regulations.

In the second section, the author provides a detailed breakdown of the company's revenue streams. This includes sales from various product lines and services. The data shows a steady increase in revenue over the past year, which is attributed to strategic marketing efforts and product diversification.

The third section focuses on the company's operational costs. It details the expenses related to production, distribution, and administrative functions. The analysis reveals that while production costs have remained relatively stable, distribution costs have increased due to higher fuel prices and logistics challenges.

Finally, the document concludes with a summary of the overall financial performance. It highlights the company's strong profitability and its ability to manage costs effectively. The author also outlines key areas for future improvement, such as optimizing the supply chain and exploring new market opportunities.

Information Technology

ONGOING PROJECT								
Description: Operational/Restricted	*Funding Source(s)	Total Project Cost	Encumbered FUNDS	FY2015 Funds Needed	FY2015 Budget	FY2015 Expenditures	FY2015 Remaining Bal	Total Expenditures FY2010 To Date
ADMIN/FIRE NOTEBOOKS	CIP	\$26,400	\$2,988	\$0	\$2,988	\$0	\$2,988	\$19,320
ADMIN/FIRE WORK STATION REPLACEMENT	CIP	\$32,939	\$0	\$3,900	\$3,900	\$0	\$3,900	\$29,300
COMMUNITY CENTER- COMPUTER LAB	CIP	\$51,522	\$16,993	\$6,000	\$22,993	\$0	\$22,993	\$16,529
VILLAGEWIDE PHONE SYSTEM UPGRADE	CIP	\$150,000	\$150,000	\$0	\$150,000	\$0	\$150,000	\$0
COUNCIL CHAMBER UPGRADE AUDIO AND VISUAL	CIP	\$150,000	\$0	\$150,000	\$150,000	\$0	\$150,000	\$0
Description: Non-Operational	*Funding Source(s)	Total Project Cost	Encumbered FUNDS	FY2015 Funds Needed	FY2015 Budget	FY2015 Expenditures	FY2015 Remaining Bal	Total Expenditures FY2010 To Date
1. EMERGENCY MANAGEMENT- COOP DATA STORAGE	CIP	\$90,000	\$90,000	\$0	\$90,000	\$0	\$90,000	(\$30,000)
Total Information Technology		\$500,861	\$259,981	\$159,900	\$419,881	\$0	\$419,881	\$35,149

Funding Source(s):

*CIP- Capital Improvement Plan

*GFRB- General Fund Reserves- Building Inspections

Project Managers: Michael Fleming, Information Technology Administrator

Charles R. Press, Police Chief

Eric Lang, Fire Chief



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Administration/Fire Notebooks	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.541.64146	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Village Hall/Fire	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Administration/Fire Notebooks		No purchases on this account to date this quarter. Monies set aside for repair/replace.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$2,988.00	\$26,400.00	\$19,320.00	\$0.00	\$2,988.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$2,988.00	\$26,400.00	\$19,320.00	\$0.00	\$2,988.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$19,320.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Administration/Fire Workstation Replacement	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.519.64100	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Village Hall/ Fire Station	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Administration/Fire Workstation Replacement		Recently purchased a workstation for the Manager's office. Monies set aside for repair/replace including updating "end of life" OS's and Replacing obsolete workstations	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$3,900.00	\$32,939.00	\$29,300.00	\$0.00	\$3,900.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$3,900.00	\$32,939.00	\$29,300.00	\$0.00	\$3,900.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$29,300.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Community Center Computer Lab	DEPARTMENT:	Adminsitration
ACCOUNT NUMBER:	301.00.572.63130	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Computer Lab and Community Center Public WIFI System		No purchases on this account to date this quarter. Monies set aside for repair/replace.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$22,993.00	\$51,522.00	\$16,529.00	\$0.00	\$22,993.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$22,993.00	\$51,522.00	\$16,529.00	\$0.00	\$22,993.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$16,529.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Villagewide Phone System Upgrade	DEPARTMENT:	Adminsitration
ACCOUNT NUMBER:	301.00.541.64113	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Villagewide Phone System	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Villagewide Phone System Upgrade		Currently Receiving bids	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>March</i>	<i>2015</i>	
DURATION OF PROJECT:	<i>TBD</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Council Chamber Upgrade	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.519.64111	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Council Chamber	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Council Chamber Upgrade Audio and Visual		Currently drafting scope for RFP	
PROVIDE TO COUNCIL FOR APPROVAL:	April 2015		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Emergency Management-COOP Data Storage	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.541.64150	PROJECT CATEGORY:	Information Technology
PROJECT LOCATION:	Village Hall Server Room	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Emergency Management-COOP Data Storage		Soliciting bids	
PROVIDE TO COUNCIL FOR APPROVAL:	March 2015		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$90,000.00	\$90,000.00	\$0.00	\$0.00	\$90,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$90,000.00	\$90,000.00	\$0.00	\$0.00	\$90,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00

Maintenance

ONGOING PROJECTS	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures
Description: Operational/Restricted	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date
MAINTENANCE- COMMUNITY CENTER EXTERIOR FAÇADE	CIP	\$49,500	\$49,500	\$0	\$49,500	\$0	\$49,500	\$0
MAINTENANCE- COMMUNITY CENTER LIFT STATION	CIP	\$4,500	\$4,500	\$0	\$4,500	\$0	\$4,500	\$0
MAINTENANCE- FIRE EXTERIOR FAÇADE	CIP	\$32,500	\$9,746	\$0	\$9,746	\$0	\$9,746	\$22,754
MAINTENANCE- OTHER FACILITIES	CIP	\$167,340	\$111,514	\$0	\$111,514	\$28,926	\$82,588	\$67,412
MAINTENANCE- SIDEWALK REPAIRS	CIP	\$75,000	\$0	\$15,000	\$15,000	\$8,603	\$6,397	\$98,603
MAINTENANCE- TRAFFIC CIRCLES	CIP	\$160,000	\$100,790	\$10,000	\$110,790	\$2,750	\$108,040	\$39,986
MAINTENANCE- VILLAGE HALL CAMERAS AND CARD SYSTEM	CIP	\$26,500	\$0	\$5,300	\$5,300	\$0	\$5,300	\$58,300
MAINTENANCE- VILLAGE HALL EXTERIOR FACADE	CIP	\$43,000	\$32,768	\$0	\$32,768	\$23,701	\$9,067	\$33,933
REPLACEMENT- TREES	CIP	\$140,000	\$43,234	\$50,000	\$93,234	\$25,075	\$68,159	\$81,841
<u>REPLACEMENT- CRANDON SPRINKLER TIMERS FROM BATTERY TO ELECTRIC</u>	CIP	\$50,000	\$0	\$50,000	\$50,000	\$0	\$50,000	\$0
<u>REPLACEMENT: RECYCABLE TRASH CANS (50)</u>	CIP	\$25,000	\$0	\$25,000	\$25,000	\$0	\$25,000	\$0
<u>REPLACEMENT: DOG STATIONS (50)</u>	CIP	\$15,000	\$0	\$15,000	\$15,000	\$0	\$15,000	\$0
<u>REPLACEMENT: CHANNEL 77 EQUIPMENT</u>	CIP	\$15,000	\$0	\$15,000	\$15,000	\$0	\$15,000	\$0
<u>REPLACEMENT: COMMUNITY CENTER WEIGHT ROOM EQUIP</u>	CIP	\$450,000	\$0	\$450,000	\$450,000	\$0	\$450,000	\$0
<u>REPLACEMENT: VILLAGEWIDE ELECTRICAL PANELS</u>	CIP	\$45,000	\$0	\$45,000	\$45,000	\$1,557	\$43,443	\$1,557
Total Maintenance		\$1,298,340	\$352,052	\$680,300	\$1,032,352	\$90,612	\$941,740	\$404,386

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

Project Manager: Paul Abbott, Building Manager

Jud Kurlancheek, Building, Zoning and Planning Director



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Community Cntr Ext.Facade	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64312	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	Paul Abbott
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Exterior Facade		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$49,500.00	\$49,500.00	\$0.00	\$0.00	\$49,500.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$49,500.00	\$49,500.00	\$0.00	\$0.00	\$49,500.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Community Cntr Lift Station	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64311	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	Paul Abbott
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Lift Station		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$4,500.00	\$4,500.00	\$0.00	\$0.00	\$4,500.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Fire Rescue Exterior Façade	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64149	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Fire Station	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Maintenance-Fire Station exterior facade		Replace damage to the roof and exterior of building.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>12 Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$9,746.00	\$32,500.00	\$22,479.00	\$0.00	\$9,746.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$9,746.00	\$32,500.00	\$22,479.00	\$0.00	\$9,746.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$22,479.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Maintenance-Sidewalk Repairs	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63160	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Village-wide	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Remove and replace sidewalk Village-wide when needed.		Brick repairs were done on sidewalks at Village Green Way, East Heather Dr. and McIntyre St.	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$15,000.00	\$75,000.00	\$90,000.00	\$8,603.00	\$6,397.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$15,000.00	\$75,000.00	\$90,000.00	\$8,603.00	\$6,397.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$98,603.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Maintenance-Traffic Circles	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.31001	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Traffic Circles Villagewide	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Scope of work includes repairs to concrete curbs, gutters, pavers, sidewalk, etc.		Ongoing	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	4 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$110,790.00	\$160,000.00	\$37,236.00	\$2,750.00	\$108,040.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$110,790.00	\$160,000.00	\$37,236.00	\$2,750.00	\$108,040.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$39,986.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Hall Cameras and Card System	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.519.64106	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Village Hall	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Village Hall Cameras and Card System		No activity this period.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$5,300.00	\$26,500.00	\$58,300.00	\$0.00	\$5,300.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$5,300.00	\$26,500.00	\$58,300.00	\$0.00	\$5,300.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$58,300.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Hall Exterior Façade	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.519.62110	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Village Hall	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Maintenance to Village Hall Exterior Façade		No activity this period.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$32,768.00	\$43,000.00	\$10,232.00	\$23,701.00	\$9,067.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$32,768.00	\$43,000.00	\$10,232.00	\$23,701.00	\$9,067.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$33,933.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Trees	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63115	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Ana de Varona
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replace 230 street trees		The Landscape Committee continues to replace missing street trees in the Public Right of Way. Twenty -two (22) Pink Tabebuias were planted on Allendale. Fifteen (15) Queen Crape Myrtles were planted on Myrtlewood Ln. Four (4) Oaks were planted on Woodcrest Rd. The project is expected to be completed by June 2015.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$93,234.00	\$140,000.00	\$56,766.00	\$25,075.00	\$68,159.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$93,234.00	\$140,000.00	\$56,766.00	\$25,075.00	\$68,159.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$81,841.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Sprinkler Timers from Battery to Electric	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.64104	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Crandon Boulevard	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacing Crandon Sprinkler timers from battery to electric operated timmers.		Project is in the design phase.	
PROVIDE TO COUNCIL FOR APPROVAL:	May 2015		
DURATION OF PROJECT:	3 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$50,000.00	\$50,000.00	\$0.00	\$0.00	\$50,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Recycable Trash Cans	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.519.64107	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Parks and Right of Way	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>There are 76 trash cans placed in the right of way and parks. Currently there are five different types of receptacles (different colors and shapes) depending on the location. The project is two fold: to provide a type of receptacle at each location that provides both trash and recycling (dual containers).</p>		<p>Request recommendations from the Green Committee on which receptacle (s) to use. The residents have not been appointed to the Green Committee.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>May 2015</i>		
DURATION OF PROJECT:	<i>1 Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$25,000.00	\$25,000.00	\$0.00	\$0.00	\$25,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Dog Stations	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.519.64108	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Village-wide	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>There are 31 dog stations Village-wide that are in need of replacement. An additional 19 were recommended to be installed at new locations.</p>		<p>Obtained recommendations from the Dog Committee to identify (19) additional locations to install new stations. Contacted Miami Beach, Pinecrest and Palmetto Bay to obtain product info and placement of stations. Municipalities have them installed at Parks only. Obtained prices and samples from different vendors. The existing dog stations will be replaced, with the addition of new ones (2) around the K-8 School.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	3 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Channel 77 Equipment	DEPARTMENT:	Administration
ACCOUNT NUMBER:	301.00.519.64109	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Channel 77	PROJECT MANAGER:	Michael Fleming
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacement-Channel 77 Equipment		No purchases on this account to date this quarter. Monies set aside for repair/replace.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Community Center Weight Rm Equip	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64110	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacement-Community Center wieght room equipment		Meetings with suppliers and designers conducted.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>September 2014</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$450,000.00	\$450,000.00	\$0.00	\$0.00	\$450,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$450,000.00	\$450,000.00	\$0.00	\$0.00	\$450,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Replacement-Villagewide Electrical Panels	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.519.64110	PROJECT CATEGORY:	Maintenance and Reserve
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
There are (6) six electrical panels in need of replacement along Crandon Blvd, East Heather, Sonesta Dr., and Westwood Dr.		Staff is determining what areas are served by each electrical panel.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>April</i> <i>2015</i>		
DURATION OF PROJECT:	<i>3</i> <i>Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$45,000.00	\$45,000.00	\$0.00	\$1,557.00	\$43,443.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$45,000.00	\$45,000.00	\$0.00	\$1,557.00	\$43,443.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$1,557.00

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be recorded to ensure the integrity of the financial data. This includes not only sales and purchases but also expenses and income. The text suggests that a systematic approach to record-keeping is essential for identifying trends and making informed decisions.

In the second section, the author addresses the challenges of budgeting and financial planning. It is noted that many businesses struggle to stick to their budgets due to unforeseen circumstances or poor planning. The text provides several strategies to overcome these challenges, such as setting realistic goals, monitoring expenses closely, and having a contingency plan in place. It also highlights the importance of regular financial reviews to stay on track.

The third part of the document focuses on the role of technology in modern accounting. It discusses how software solutions can streamline processes, reduce errors, and provide real-time insights into financial performance. The text mentions various types of accounting software and their benefits, such as automation of repetitive tasks and improved data security. It also touches upon the importance of staying updated with the latest technological advancements in the field.

Finally, the document concludes with a section on the future of accounting. It predicts that the industry will continue to evolve with the integration of artificial intelligence and blockchain technology. The text suggests that accountants will need to develop new skills and adapt to these changes to remain relevant in the market. It encourages professionals to embrace innovation and continuous learning.

Public Safety- Fire

ONGOING PROJECTS	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures
Description: Operational/Restricted	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date
<u>EMERGENCY COMMUNICATION SYSTEM (BDA)</u>	CIP	\$100,000	\$0	\$100,000	\$100,000	\$0	\$100,000	\$0
FIRE BUILDING FIXTURES AND EQUIPMENT- LIGHTS, DOORS, ETC.	CIP	\$23,285	\$4,657	\$4,657	\$9,314	\$0	\$9,314	\$13,971
FIRE HOSE	CIP	\$28,592	\$4,972	\$0	\$4,972	\$0	\$4,972	\$9,324
FIRE RESCUE EQUIPMENT- ROPE KITS, DEFIBILLATATORS, ETC.	CIP	\$93,630	\$93,630	\$0	\$93,630	\$45,650	\$47,980	-\$16,770
TURNOUT GEAR-PANTS, JACKETS, BOOTS, HELMETS	CIP	\$121,842	\$11,370	\$0	\$11,370	\$0	\$11,370	\$58,254
								\$0
Description: Non-Operational	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures
Description: Non-Operational	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date
1. AEDs	CIP	\$40,000	\$40,000	\$0	\$40,000	\$8,660	\$31,340	\$8,660
<u>2. STATION ALERTING SYSTEM</u>	CIP	\$115,500	\$0	\$0	\$0	\$0	\$0	\$0
Total Public Safety-Fire		\$522,849	\$154,629	\$104,657	\$259,286	\$54,310	\$204,976	\$73,439

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

*CL- Capital Lease

Project Manager: Eric Lang, Fire Chief



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Emergency Communication System	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.519.64160	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Emergency Communication System		Miami Fire Department is in the progress of upgrading the fire department hand held radios at \$5,000 per unit. As stated during the budget process, Key Biscayne has been monitoring additional upgrades to the radio system. This includes improving radio communications in certain areas of the island. Finally, the Department has been mitigating problems with the alerting system. The Village IT Department and Miami Communications recommends that we implement a complete alerting system that is activated by the Communications Center during a dispatch. Anyone of these 3 projects mentioned above would exhaust the allocation of this CIP. FD Staff will continue to prioritize and monitor the needs of the organization.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$100,000.00	\$100,000.00	\$0.00	\$0.00	\$100,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$100,000.00	\$100,000.00	\$0.00	\$0.00	\$100,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Fire Building Fixtures and Equipment	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64140	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Not applicable	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Fire Building fixtures and equipment-lights, doors, etc.		The projects that have been identified include updating the exterior informational signs around the Fire Rescue Building and replacing furniture that has been worn out, damaged or beyond repair.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$9,314.00	\$23,285.00	\$13,971.00	\$0.00	\$9,314.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$9,314.00	\$23,285.00	\$13,971.00	\$0.00	\$9,314.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$13,971.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Fire Hose	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64145	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Fire Rescue	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacement of Fire Hose		This funding allocated in this line item will be used to replace retired fire hose due to wear and tear.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$4,972.00	\$28,592.00	\$0.00	\$0.00	\$4,972.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$4,972.00	\$28,592.00	\$0.00	\$0.00	\$4,972.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Fire Rescue Equipment-rope kits, defibrilators, etc.	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64148	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Not applicable	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Fire Rescue Equipment-rope kits, defibrilators, etc.		As noted in the AED CIP Project, 45 AED units have been placed in Village Vehicles that include Police Cars, Fire Department Support Vehicles, BZP, Public Works and the Recreation Department. In addition, all of the staff that is or can be assigned to a Village Vehicle has been trained in CPR and AED Activation. To date, \$45,650 has been spent on this project and it represents the total expense from this line item. The pending purchase from this line is approximately \$10,000 for emergency escape belts in the event a firefighter was trapped above the ground floor. This purchase should take place this year. The remaining funding is earmarked for an upgrade of the Advance Life Support EKG Monitoring/Defibrillator/Pacing device. The City of Miami Fire Department has conducted R&D and the Medical Director supports this purchase. Each device is projected to cost \$35,000. We will continue to monitor the implementation of City of Miami and recommend purchase of the devices within the next 18 months.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>12 Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$93,630.00	\$93,630.00	\$0.00	\$45,650.00	\$47,980.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$93,630.00	\$93,630.00	\$0.00	\$45,650.00	\$47,980.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$45,650.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Turnout gear-pants, jackets, boots, helmets	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64137	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Not applicable	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacement of turnout gear-pants, jackets, boots, helmets		This line item will be used to outfit new personnel and replace gear that has been damaged, failed annual testing or exceeded it life expectancy. Currently, this line item is projected to be spent by the end of the budget year on turnout pants, jackets, gloves, helmets and boots.	
PROVIDE TO COUNCIL FOR APPROVAL:	June 2015		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$11,370.00	\$121,842.00	\$74,404.00	\$0.00	\$11,370.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$11,370.00	\$121,842.00	\$74,404.00	\$0.00	\$11,370.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$74,404.00**



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	AED	DEPARTMENT:	Fire
ACCOUNT NUMBER:	301.00.522.64147	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Eric Lang
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
AED		A resolution was approved by Council on October 14, 2014 to spend \$40,000 for the public access AED program. To date, \$8,660.00 has been spent from this line item. The initial phase is to place 12 AEDs at the condominium guard houses adjacent to the public right of way. As of mid-January, six (6) units have been placed in guard houses. These locations include The Towers of Key Biscayne, Casa Del Mar, Mar Azul, Sands of Key Biscayne, Oceana, Key Biscayne Yacht Club. We continue to work with Ocean Club, Commodore Club, Grand Bay, Key Colony, and Ocean Village to install AEDs. In addition, KB Beach Club, KB Community Church and KB Chabad have expressed interest in implementing units soon. All 45 Village vehicles are equipped with an AEDs that were drawn from another CIP project.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	12 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$40,000.00	\$40,000.00	\$0.00	\$8,660.00	\$31,340.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$40,000.00	\$40,000.00	\$0.00	\$8,660.00	\$31,340.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$8,660.00

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry should be supported by a valid receipt or invoice. This not only helps in tracking expenses but also ensures compliance with tax regulations.

In the second section, the author provides a detailed breakdown of the company's revenue streams. This includes sales from various product lines and services. The analysis shows that while one product line is currently the primary source of income, diversification into new markets is a strategic priority.

The third section addresses the company's financial health and liquidity. It highlights the need for a robust cash flow management strategy to ensure that all operational needs are met. The author suggests implementing regular financial reviews to identify potential areas of concern early on.

Finally, the document concludes with recommendations for future growth. It suggests investing in research and development to create innovative products that can capture a larger market share. Additionally, the author advises on strengthening the company's financial foundation through prudent budgeting and cost control measures.

Public Safety- Police

ONGOING PROJECTS	*Funding Source(s)	Total Project Cost	Encumbered FUNDS	FY2015 Funds Needed	FY2015 Budget	FY2015 Expenditures	FY2015 Remaining Bal	Total Expenditures FY2010 To Date
Description: Operational/Restricted								
POLICE FLOOR FIXTURES AND EQUIPMENT- DOORS, LIGHTS, ETC.	CIP	\$35,000	\$13,575	\$5,000	\$18,575	\$2,734	\$15,841	\$9,159
Total Public Safety- Police		\$35,000	\$13,575	\$5,000	\$18,575	\$2,734	\$15,841	\$9,159

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

*CL- Capital Lease

Project Manager: Charles R. Press, Police Chief



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Police Floor Fixtures and Equipment	DEPARTMENT:	Police
ACCOUNT NUMBER:	301.00.521.64310	PROJECT CATEGORY:	Public Safety
PROJECT LOCATION:	Village Green	PROJECT MANAGER:	Charles Press
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Police floor fixtures and equipment-doors, lights, etc.		This is an ongoing project that addresses the replacement of damaged, worn out, or beyond repair fixtures and equipment within the Police Department's Building. The total projected 5 year cost was set at \$35,000.00. Amount projected to be spent during FY 2015 was set at \$5,000.00. To date, the Police Department has used \$2,734.00 on the purchase of office furniture. The remaining \$2,266.00 is expected to be spent on updating and/or replacing 10 year old fixtures.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$18,575.00	\$35,000.00	\$6,854.00	\$2,734.00	\$15,841.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$18,575.00	\$35,000.00	\$6,854.00	\$2,734.00	\$15,841.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$9,588.00

The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be recorded to ensure the integrity of the financial data. This includes not only sales and purchases but also expenses and income. The text suggests that a systematic approach to record-keeping is essential for identifying trends and making informed decisions.

In the second section, the author addresses the challenges of budgeting and financial planning. It notes that many businesses struggle to stay within their budgets due to unforeseen expenses or changes in market conditions. The text provides several strategies to mitigate these risks, such as creating a contingency fund and regularly reviewing the budget to adjust for any deviations.

The third part of the document focuses on the role of technology in modern accounting. It highlights how software solutions can streamline the accounting process, reduce errors, and provide real-time insights into the company's financial health. The author recommends investing in reliable accounting software and ensuring that the staff is properly trained to use these tools effectively.

Finally, the document concludes with a discussion on the importance of transparency and communication in financial management. It stresses that clear communication with stakeholders, including investors and employees, is crucial for building trust and ensuring the long-term success of the business. The text encourages businesses to be open about their financial performance and to provide regular updates to their stakeholders.

Building, Zoning, Planning and Public Works

ONGOING PROJECTS	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures
Description: Operational/Restricted	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date
BANNERS- HOLIDAYS, LIGHTHOUSE, SNOW, ART SHOW, STARS AND STRIPS	CIP	\$24,000	\$24,000	\$0	\$24,000	\$4,970	\$19,030	\$4,970
BEACH RENOURISHMENT- ANNUAL MONITORING (FY13-FY15)	CIP	\$99,000	\$0	\$33,000	\$33,000	\$0	\$33,000	\$66,000
BEACH RENOURISHMENT- RENOURISHMENT	FEMA/CIP	\$3,100,000	\$1,024,317	\$2,000,000	\$3,024,317	\$4,527	\$3,019,790	\$258,960
DUNE RESTORATION	CIP	\$90,000	\$39,923	\$10,000	\$49,923	\$5,440	\$44,483	\$15,517
MAINTENANCE VEHICLE- BEACH MONITORING	CIP	\$12,000	\$4,000	\$2,000	\$6,000	\$0	\$6,000	\$0
NEW PUBLIC WORKS YARD	CIP	\$250,000	\$69,525	\$180,000	\$249,525	\$0	\$249,525	\$475
SEAGRASS RESTORATION- ANNUAL MONTORING (FY12-FY15)	CIP	\$121,201	\$33,993	\$36,000	\$69,993	\$0	\$69,993	\$74,007
SEAGRASS RESTORATION- BISCAYNE NATIONAL PARK	CO,GFR	\$500,000	\$450,358	\$0	\$450,358	\$0	\$450,358	-\$450,358
SMALL/MID-SIZE LANDSCAPING PROJECTS	CIP	\$500,000	\$172,600	\$80,000	\$252,600	\$16,248	\$236,352	\$43,648
STREET SIGNS- REPLACE VILLAGEWIDE	RI,CIP	\$240,000	\$85,245	\$0	\$85,245	\$16,510	\$68,735	-\$68,735
WHITEFLY PEST CONTROL	CIP	\$63,000	\$62,745	\$0	\$62,745	\$2,000	\$60,745	\$29,255
								\$0
Description: Non-Operational	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures
Description: Non-Operational	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date
1. VILLAGEWIDE CROSSWALK SAFETY IMPROVEMENTS	CIP	\$50,000	\$10,000	\$10,000	\$20,000	\$1,741	\$18,259	\$1,741
2. CRANDON BLVD LED FLASHER AT E. HEATHER DR	CIP	\$45,000	\$31,900	\$0	\$31,900	\$0	\$31,900	\$13,100
3. RESURFACING EAST OF CRANDON EXCEPT HOLIDAY COLONY	CIP	\$390,000	\$290,080	\$90,000	\$380,080	\$188,524	\$191,556	\$198,444
4. UPLIGHTING LED REPLACEMENT PROGRAM	CIP	\$45,000	\$2,005	\$45,000	\$47,005	\$20,046	\$26,959	\$18,041
5. STREET LIGHTING PHASE III- HARBOR DR FROM SUNSET CR TO W MASHTA	CIP	\$105,000	\$69,042	\$25,000	\$94,042	\$2,200	\$91,842	\$116,158
6. STREET LIGHTING PHASE IV- MASHTA DR FROM HARBOR DR CR TO CRANDON	CIP	\$150,000	\$150,000	\$0	\$150,000	\$0	\$150,000	\$0
7. OCEAN LANE DRIVE STREETScape MASTER PLAN	CIP	\$65,000	\$0	\$65,000	\$65,000	\$0	\$65,000	\$0
8. OCEAN DRIVE AND E.HAEATHER ADDITIONAL GOLF CART PARKING	CIP	\$41,000	\$0	\$41,000	\$41,000	\$0	\$41,000	\$0
Total Public Works		\$6,133,201	\$2,519,733	\$2,617,000	\$5,136,733	\$262,206	\$4,874,527	\$321,223

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

*CO- Capital Outlay

*GFR- General Fund Reserves

*RI- Roadway Improvement

Project Manager: Jud Kurlancheek, Building, Zoning and Planning Director



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Banners-Holidays, lighthouse, snow, art show, star and stripes	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.519.64125	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Crandon Boulevard	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>To replace seasonal banners displayed on the 127 light poles along Crandon Boulevard. There are three sets of banners, each measuring 48 x 22 inches and are changed throughout the year: Holiday, Art Festival, Generic, Patriotic. In addition, the Chamber of Commerce provided 63 Home Tour Banners that are installed in January along with the Holiday Banners.</p>		<p>The new Holiday Banners are currently displayed. The Art Festival Banner is in production and the Patriotic Banner is in the design phase. They will be ready to be installed in their next scheduled display dates: February 15th and June 1st, accordingly.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$24,000.00	\$24,000.00	\$0.00	\$4,970.00	\$19,030.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$24,000.00	\$24,000.00	\$0.00	\$4,970.00	\$19,030.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$4,970.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Beach Renourishment - Annual Monitoring (FY13-FY15)	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63150	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Beach	PROJECT MANAGER:	John Gilbert
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Physical Monitoring surveys are required as part of the Beach Renourishment Permit.		A report detailing the sea turtle nesting success is due now. We are coordinating with Village staff to ensure this report is submitted. A Compaction Monitoring survey is scheduled for March 2015 to determine if and where tilling is required. The final physical monitoring survey will be conducted during the summer of 2015. CSI is submitting quarterly progress reports to DEP, which provides extra ranking points for the funding applications each year. This will be the final compaction survey required by the permits.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	2 Years		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$33,000.00	\$99,000.00	\$66,000.00	\$0.00	\$33,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$33,000.00	\$99,000.00	\$66,000.00	\$0.00	\$33,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$66,000.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Beach Renourishment	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63140	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Beach	PROJECT MANAGER:	John Gilbert
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Beach Renourishment		Notice to Proceed will need to be secured prior to commencement of the next beach nourishment project.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$3,024,317	\$3,100,000	\$254,433.00	\$4,527.00	\$3,019,790.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$3,024,317	\$3,100,000.00	\$254,433.00	\$4,527.00	\$3,019,790.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$258,960.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Dune Restoration	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63155	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Beach	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>The dune system in coastal communities is the first line of defense against storms. A maintenance program is necessary to maintain a healthy dune system by ensuring only native vegetation is present. The root system of native vegetation is extensive and strong. It acts as a securing mechanism for the sand and prevents beach erosion. In FY2014, 1,800 square yards of exotic species named Scavola Frutescens were removed and 2,500 Sea Oats were replanted. The re-vegetation project is completed. We will continue to monitor the vegetation on an annual basis to identify any exotic vegetation and plan the replanting with native species.</p>		<p>No activity. Next inspection is scheduled for February 2015.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$49,923.00	\$90,000.00	\$10,077.00	\$5,440.00	\$44,483.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$49,923.00	\$90,000.00	\$10,077.00	\$5,440.00	\$44,483.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$15,517.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Maintenance Vehicle-Beach Monitoring	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.64100	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	N/A	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replace the 4x4 utility club cart used as a maintenance vehicle for beach monitoring.		Accruing for replacement scheduled in FY2020. The vehicle was purchased in FY2014.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$6,000.00	\$12,000.00	\$0.00	\$0.00	\$6,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$6,000.00	\$12,000.00	\$0.00	\$0.00	\$6,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	New Public Works Yard	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00539.62100	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Crandon Park	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
The need for a Public Works yard, possible location Crandon Park.		Met with County staff, site plan prepared, submitted to County staff, received County's comments and ammended site plan based on their comments. We are waiting for their next set of comments.	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$249,525.00	\$250,000.00	\$475.00	\$0.00	\$249,525.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$249,525.00	\$250,000.00	\$475.00	\$0.00	\$249,525.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$475.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Seagrass Restoration-annual monitoring (FY2012-FY2015)	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63130	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Beach	PROJECT MANAGER:	John Gilbert
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>An annual survey was conducted by CSA International, Inc. during the summer of 2014 and the report was submitted to the agencies. One additional monitoring event is required for the summer of 2015; additional monitoring may be required. Although the mitigation is clearly trending towards success consistent with documented seagrass recovery times, seagrass recovery, particularly in large impact areas, is relatively slow.</p>		<p>No activity this period.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	3 Years		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$69,993.00	\$121,201.00	\$74,007.00	\$0.00	\$69,993.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$69,993.00	\$121,201.00	\$74,007.00	\$0.00	\$69,993.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$74,007.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Seagrass Restoration - Biscayne National Park	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63156	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Beach	PROJECT MANAGER:	John Gilbert
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Seagrass Restoration as required by the Beach Restoration.		The Village executed a Memorandum of Understanding with BNP to provide an annual payment to cover the costs associated with this mitigation work; payments are due in June of each year. An annual survey was conducted by BNP during the summer of 2014 and the report was submitted to the agencies. Additional monitoring events are required for the summer of 2015 and 2016 or until the success criteria outlined in the DEP permit are met. The mitigation project is currently trending towards success.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>TBD</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$450,358.00	\$500,000.00	\$0.00	\$0.00	\$450,358.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$450,358.00	\$500,000.00	\$0.00	\$0.00	\$450,358.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Small/Mid-size Landscaping Projects	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63125	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Village wide	PROJECT MANAGER:	Ana de Varona
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Installation of small and mid-size projects throughout the Village.		Project Schedule was created at the October 14th Landscape Committee Meeting. Due to planting of street trees and trimming of coconuts, projects will begin in January of 2015. Plans for the Beach Park improvements are estimated to be completed by the end of January.	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$252,600.00	\$500,000.00	\$27,400.00	\$16,248.00	\$236,352.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$252,600.00	\$500,000.00	\$27,400.00	\$16,248.00	\$236,352.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$43,648.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Street Signs	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63180	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Ana de Varona
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Street signs-replace villagewide: Removed one hundred ten signs (110) green aluminum County signs and replaced with customized blue Village signs.		The final street signs (7) to be installed on Crandon Blvd have been delayed due to Miami Dade County permitting department requesting changes to plans. We estimate the permit will be approved before the end of January. The signs are to be installed once the permit is approved. The remaining funds of this project will fund repairs.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:			

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$85,245.00	\$240,000.00	\$0.00	\$16,510.00	\$68,735.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$85,245.00	\$240,000.00	\$0.00	\$16,510.00	\$68,735.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$16,510.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Whitefly Pest Control	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.539.63160	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Parks and Right of Ways	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Pest Control for exotic species affecting Village trees/palms planted on Right of Way and Parks.		Monitoring on an annual basis. Last inspection done in September 2014. Next scheduled in April 2015. 24 Oaks in the Village Green Park were sprayed and root drenched with pesticide against asp caterpillars, also called puss caterpillars. Contact with these is extremely painful and can cause reactions in susceptible individuals.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$62,745.00	\$63,000.00	\$27,255.00	\$2,000.00	\$60,745.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$62,745.00	\$63,000.00	\$27,255.00	\$2,000.00	\$60,745.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$29,255.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Villagewide Crosswalk Safety Improvements	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63140	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Fernwood Rd and W. Heather Dr.	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Installation of crosswalk enhancements at the intersection of Fernwood Rd. and W. Heather Dr. Scope of work includes the installation of striping, pedestrian signs, flashing LED stop signs and street lighting.		Project is in the design phase.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>April</i> <i>2015</i>		
DURATION OF PROJECT:	<i>1</i> <i>Month</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$20,000.00	\$50,000.00	\$0.00	\$1,741.00	\$18,259.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$20,000.00	\$50,000.00	\$0.00	\$1,741.00	\$18,259.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$1,741.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Crandon Boulevard LED Flasher at E. Heather Dr.	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.64148	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Crandon Blvd/E. Heather Dr.	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Installation of LED flashers at the intersection of E. Heather Drive and Crandon Blvd. The LED flasher will be a enhancement to the existing pedestrian signs.		Project in the design phase and requires approval from the County.	
PROVIDE TO COUNCIL FOR APPROVAL:	May 2015		
DURATION OF PROJECT:	3 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$31,900.00	\$45,000.00	\$13,100.00	\$0.00	\$31,900.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$31,900.00	\$45,000.00	\$13,100.00	\$0.00	\$31,900.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$13,100.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Resurfacing E. of Crandon except Holiday Colony	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63167	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Streets East of Crandon Blvd	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)	PROGRESS THIS QUARTER: (Insert narrative below)		
Resurfacing East of Crandon Except Holiday Colony. To overlay with new asphalt, milling both edges of pavement and raising and adjusting all manholes on Ocean Lane Drive, Galen Drive, Sunrise Drive, East Enid Drive and Seaview Drive. This project includes removing temporary traffic calming cushions and replacing/installing permanent asphalt speed humps at 13 locations.		Project is 90% complete. Final completion is estimated in February 2015.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>3 Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$380,080.00	\$390,000.00	\$9,920.00	\$188,524.00	\$191,556.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$380,080.00	\$390,000.00	\$9,920.00	\$188,524.00	\$191,556.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$198,444.00**



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Uplighting LED Replacement Program	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.64145	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Villagewide	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>All lighting in the Village operates on photo electric cells. The timer mechanisms have been replaced with photo electric cells at Village Parks, bus shelters, circles, medians, swales and signs. This project is to install LED lights in all lights on streets, traffic circles and medians. The LED lights increase efficiency and decrease cost.</p>		<p>LED landscape lights were installed Village Green Way (31) and on McIntyre (26).</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Ongoing		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$47,005.00	\$45,000.00	\$0.00	\$20,046.00	\$26,959.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$47,005.00	\$45,000.00	\$0.00	\$20,046.00	\$26,959.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$20,046.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Street Lighting Phase III-Harbor Dr. from Sunset Cir. to W. Mashta Dr.	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.64146	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Harbor Drive	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
To continue the installation of lighting on major streets with sidewalks, as per the Vision 2020 Plan. Harbor Drive was selected as the first priority. Phases I and II have been completed from Fernwood Rd. to Sunset Cir. This project, Phase III, will extend lighting on Harbor Dr. from Sunset Cir. to West Mashta Dr.		Project went out to BID. On November 14th a recommendation to Council to award to the lowest, best bidder was presented. Council requested staff to study bidding out Phase III and IV together and to determine if LED lights were feasible. This project is in the design phase.	
PROVIDE TO COUNCIL FOR APPROVAL:	January 2015		
DURATION OF PROJECT:	3 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$94,042.00	\$105,000.00	\$113,958.00	\$2,200.00	\$91,842.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$94,042.00	\$105,000.00	\$113,958.00	\$2,200.00	\$91,842.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$116,158.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Street Lighting Phase IV-Mashta Dr. from Harbor Dr. to Crandon.	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.64149	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Harbor Drive	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>To continue the installation of lighting on major streets with sidewalks, as per the Vision 2020 Plan. Harbor Drive was selected as the first priority. Phases I and II have been completed from Fernwood Rd. to Sunset Cir. Phase III will be from Sunset Cir. to West Mashta Dr., Phase IV, be from West Mashta Dr. from Harbor Dr. to Crandon Boulevard.</p>		<p>Project went out to BID. On November 14th a recommendation to Council to award to the lowest, best bidder was presented. Council requested staff to study bidding out Phase III and IV together and to determine if LED lights were feasible. This project is in the design phase.</p>	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>January</i>	<i>2015</i>	
DURATION OF PROJECT:	<i>3</i>	<i>Months</i>	

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Ocean Lane Drive Streetscape Master Plan	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63166	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	Ocean Lane Drive	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Prepare a streetscape conceptual plan including curbing, sidewalk, street trees, parking and lighting on Ocean Lane Drive. RFP to be presented to Council in March.		RFP to be presented to Council in May.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>May 2015</i>		
DURATION OF PROJECT:	<i>12 Months</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$65,000.00	\$65,000.00	\$0.00	\$0.00	\$65,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$65,000.00	\$65,000.00	\$0.00	\$0.00	\$65,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Ocean Drive and E. Heather Additional Golf Cart Parking	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.64147	PROJECT CATEGORY:	Public Works
PROJECT LOCATION:	301 Ocean Drive	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Install golf cart parking spaces at the end of East Heather Drive and at the right of way at 301 Ocean Drive (Silver Sands).		Approved.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	2 Months		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$41,000.00	\$41,000.00	\$0.00	\$0.00	\$41,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$41,000.00	\$41,000.00	\$0.00	\$0.00	\$41,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$0.00

Recreation and Open Space

ONGOING PROJECTS	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures	
Description: Operational/Restricted	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date	
530 CRANDON BLVD SAMPLING	CIP	\$15,000	\$11,708	\$0	\$11,708	\$812	\$10,896	\$4,104	
COMMUNITY CENTER EXPANSION- CONSTRUCTION	DEV	\$1,500,000	\$1,500,000	\$0	\$1,500,000	\$2,660	\$1,497,340	\$2,660	
COMMUNITY CENTER GENERATOR	CIP	\$75,000	\$75,000	\$0	\$75,000	\$0	\$75,000	\$0	
VILLAGE GREEN IMPROVEMENTS	CIP	\$188,364	\$64,100	\$5,000	\$69,100	\$1,320	\$67,780	\$2,220	
VILLAGE RECREATION BUS	CIP	\$82,644	\$82,644	\$0	\$82,644	\$0	\$82,644	\$0	
<hr/>									
Description: Non-Operational	*Funding	Total Project	Encumbered	FY2015	FY2015	FY2015	FY2015	Total Expenditures	
	Source(s)	Cost	FUNDS	Funds Needed	Budget	Expenditures	Remaining Bal	FY2010 To Date	
1. 530 CRANDON BLVD DESIGNATED USE	CIP	\$100,000	\$100,000	\$0	\$100,000	\$0	\$100,000	\$0	
<i>2. 530 CRANDON PARK CONSTRUCTION</i>	CIP	\$1,000,000	\$0	\$669,529	\$669,529	\$0	\$669,529	\$150,000	
3. CALUSA PARK DESIGN-FROM HARBOR DRIVE EASEMENT TO PARK	CIP	\$28,000	\$17,471	\$0	\$17,471	\$1,750	\$15,721	\$12,279	
Total Recreation and Open Space			\$2,989,008	\$1,850,923	\$674,529	\$2,525,452	\$6,542	\$2,518,910	\$171,263

Italics: New Project

Funding Source(s):

*CIP- Capital Improvement Plan

*DEV- Developer Contribution- Consultatio Resolution provides for Land Acquistion and/or Community Center Expansion

Project Manager: Todd Hofferberth, Parks and Recreation Director



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	530 Crandon Boulevard Sampling	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.63110	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	530 Crandon Boulevard	PROJECT MANAGER:	John Gilbert
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>Petroleum: levels have been achieved consistently. Monitoring on a semi-annual basis instead of quarterly for 1 of the 3 remaining wells. Proposed plan consists of excavating the area around the MW-4 well with the higher level of petroleum. Non-Petroleum: Ongoing monitoring is for Arsenic levels found in the water below; the soil is not affected. A source removal plan consists of excavating an area around wells TMW-5 and MW-14. If the Village chooses not to excavate, contamination results could go on for several years or it may dissipate within a year. The excavations will most likely put and end to the sampling. DERM has approved the plan but is not a requirement.</p>		No activity this period.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Approved</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$11,708.00	\$15,000.00	\$3,292.00	\$812.00	\$10,896.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$11,708.00	\$15,000.00	\$3,292.00	\$812.00	\$10,896.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$4,104.00



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Community Cntr Exp. Construction	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64313	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	Community Center	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Community Center Expansion-Construction		1.) Community Center construction site plan and construction logistics prepared for Council review	
PROVIDE TO COUNCIL FOR APPROVAL:	January 2015		
DURATION OF PROJECT:	TBD TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$1,500,000.00	\$1,500,000.00	\$0.00	\$2,660.00	\$1,497,340.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$1,500,000.00	\$1,500,000.00	\$0.00	\$2,660.00	\$1,497,340.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$2,660.00**



**Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT**

PROJECT NAME:	Community Center Generator	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.572.64316	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	Community Center Generator	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replacement of Community Center generator		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$75,000.00	\$75,000.00	\$0.00	\$0.00	\$75,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Green Improvements	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64300	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	Village Green	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Improvements to the Village Green		1.) DERM required asbestos survey completed prior to pavilion demolition.	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>Ongoing</i>		
DURATION OF PROJECT:	<i>Ongoing</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$69,100.00	\$188,364.00	\$900.00	\$1,320.00	\$67,780.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$69,100.00	\$188,364.00	\$900.00	\$1,320.00	\$67,780.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: \$2,220.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Village Recreation Bus	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.572.64315	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	Not applicable	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
Replace Village Parks and Recreation bus		No activity this period	
PROVIDE TO COUNCIL FOR APPROVAL:	TBD		
DURATION OF PROJECT:	TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$82,644.00	\$82,644.00	\$0.00	\$0.00	\$82,644.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$82,644.00	\$82,644.00	\$0.00	\$0.00	\$82,644.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	530 Crandon Blvd-Design. Use	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.541.64150	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	530 Crandon Blvd.	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
530 Crandon Blvd. design		1.) Council approved agreement with Stantec	
PROVIDE TO COUNCIL FOR APPROVAL:	<i>13-Jan 2015</i>		
DURATION OF PROJECT:	<i>TBD TBD</i>		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

--

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	<i>FY2015 BUDGET</i>	<i>TOTAL PROJECT COST</i>	<i>EXPENDITURES FY2010-FY2014</i>	<i>EXPENDITURES FY2015</i>	<i>REMAINING BALANCE FY2015</i>	<i>OVERBUDGET</i>
1ST QUARTER	\$100,000.00	\$100,000.00	\$0.00	\$0.00	\$100,000.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$100,000.00	\$100,000.00	\$0.00	\$0.00	\$100,000.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$0.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	530 Crandon Blvd- Const.	DEPARTMENT:	Parks
ACCOUNT NUMBER:	301.00.541.64102	PROJECT CATEGORY:	Recreation and Open Space
PROJECT LOCATION:	530 Crandon Blvd	PROJECT MANAGER:	Todd Hofferberth
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
530 Crandon Blvd.- Park construction		1.) Village Council approved Stantec agreement	
PROVIDE TO COUNCIL FOR APPROVAL:	13-Jan 2015		
DURATION OF PROJECT:	TBD TBD		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$669,529.00	\$1,000,000.00	\$150,000.00	\$0.00	\$669,529.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$669,529.00	\$1,000,000.00	\$150,000.00	\$0.00	\$669,529.00	

TOTAL EXPENDITURES FROM FY10 TO DATE:

\$150,000.00



Village of Key Biscayne
FY 2015 CAPITAL IMPROVEMENT PROJECT
PROGRESS REPORT

PROJECT NAME:	Calusa Park Design-From Harbor Drive Easement to Park	DEPARTMENT:	Public Works
ACCOUNT NUMBER:	301.00.541.65125	PROJECT CATEGORY:	Public Works Recreation and Open Space
PROJECT LOCATION:	Easement from Harbor Drive to Calusa Park	PROJECT MANAGER:	Jud Kurlancheek
PROJECT DESCRIPTION: (Insert text below)		PROGRESS THIS QUARTER: (Insert narrative below)	
<p>This project was originally identified in the 2020 Vision Plan and detailed in the Golf Cart Master Plan. The project contains a nine (9) ft. wide pathway composed of brick pavers, which match those recently installed at the beach walks on both sides of Oceania, and will be bordered by concrete on each side. A new six (6) ft. high fence will be installed on the east side of the property with a hedge.</p>		Design completed.	
PROVIDE TO COUNCIL FOR APPROVAL:	N/A		
DURATION OF PROJECT:	Completed		

IF THE ESTIMATED COST EXCEEDS BUDGET, PROVIDE EXPLANATION BELOW:

DO NOT WRITE BELOW THIS LINE (FOR FINANCE DEPARTMENT USE ONLY):

	FY2015 BUDGET	TOTAL PROJECT COST	EXPENDITURES FY2010-FY2014	EXPENDITURES FY2015	REMAINING BALANCE FY2015	OVERBUDGET
1ST QUARTER	\$17,471.00	\$28,000.00	\$10,529.00	\$1,750.00	\$15,721.00	No
2ND QUARTER						No
3RD QUARTER						No
4TH QUARTER						No
TOTAL	\$17,471.00	\$28,000.00	\$10,529.00	\$1,750.00	\$15,721.00	

TOTAL EXPENDITURES FROM FY10 TO DATE: **\$12,279.00**